

प्रमाणित किया जाता है कि इसभापी
पुस्त में कुल 100 (एकसौ) पन्ना हैं
जो इस की मातापुत्र - चरित्रा पाठक
से लुच्ची भाषा तक पन्ना निर्माण की
निर्गति किया जाता है।

रक्षक अभिप्राय :- श्री योगेश्वर चन्द्र मिश्रा

रक्षक का नाम :- अभुतीष कुमार

16/5/20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नरकटियागंज
16/5/20

Re-issued to Jayprakash Ram, J.E.
Champat.

13/5/20
श्री 0
Champat.

Sch, XLV-Form No. 134

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल नरकटियागंज

DIVISION

पनपटिया

SUB-DIVISION

Measurement Book

No. 1234
2020-21

Name of Officer _____

Date of first entry 30.9.2020

Date of last entry _____

1st on A/C BM

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - const. of road from Chandrika Paswan to Buchhiyadan					
Agency - Ashutosh Kumar					
Agg. No - 32/2020-21					
Agg. Amount - 14231174.00					
(with maint)					
Ad. Amount (vide letter no - 1239/7-11.19)					
(const + maint) - 131.570 lacs					
T.S. Amount					
(const + maint) - 144.800 lacs					
Date of Commencement - 30.04.2020					
Date of Comp - 29.04.2021					
Date of Entry - 30.9.2020					
H const. of reference & working					
Benchmark - do - all					
Qty - 1.885 Km					
2) const. of reference pillar					
do - all comp					
Qty - 1.885 Km					
3) clearing & grubbing road/					
land - do - all					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4) Const. of Embankment 1000m lead — do — all					
QVTMBP (8) =					421.875m ³
@ Rs 174.94/m ³ — — —					Rs 73803.00
5) Const. of Embankment 100m lead — do — all					
QVTMBP (8) =					984.378m ³
@ Rs 58.70/m ³ — — —					Rs 57783.00
6) Excavation for road way in soil — do — all					

QVTMBP (8) =					26.025m ³
@ Rs 74.16/m ³ — — —					1930.00
7) Const. of Subgrade & E/shoulder — do — all					
QVTMBP (9) =					2525m ³
@ Rs 176.58/m ³ — — —					Rs 622445.00
8) Const. of GSB grade-I — do — all comp					
QVTMBP (11) =					24.75m ³
QVTMBP (9) =					121.5m ³
					1239.75m ³
@ Rs 2868.40/m ³ — — —					Rs 3556099.00
9) P/W, laying, WBM B-3 — do — all comp					
QVTMBP (9) =					421.88m ³
QVTMBP (10) =					92.81m ³
					514.69m ³
@ Rs 3572.56/m ³ — — —					Continuation Rs 1838761.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/23) P.V. & flying member from level — do — all QVTMBP (1) = 2 m ³ @ Rs 11444.40/each — Rs 22889.00					
11/14) const. of un-reinforced dec m25 grade — do — all QVTMBP (2) = 198 m ³ @ Rs 7042.09/m ³ — Rs 1394334.00					
				7636158.00	
Add BSY 121. — (+)				916339.00	
Add LWH 11. — (+)				76362.00	
				8628859.00	
less 0.02% below rate 1726.00					
				8627133.00	
less previous payment (-)				6597046.00	
				5409340.00	
				3217793.00	
				2030687.00	
25/02/2021 JE					
25/2/21 AE					
23/3/21					
material statement					
stone meler — 136.06 m ³					
stone chips — 178.2 m ³					
C-sand — 98.01 m ³					
28/04/2021 AE					

Memorandum of Payment of 649205=00

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
80% S.D	—		51936=00		
10% D.T	—		6492=00		
1% O.G.S.T	—		6492=00		
1% S.B.S.T	—		6492=00		
1% L.C.E.S.S	—		6492=00		
Royalty	—		17981=00		
S-Free	—		6470=00		

1649
19

Total deduction - 102355=00

By cheque - 5,46,850=00

Total - 649205=00

Passed fees of 649205=00 (Rupees)

51 lakhs 85 thousand and
hundred only

कार्यपालक अभियंता
प्राचीन कार्य विभाग, कार्य प्रमण्डल
नगरपालिका

24/3/21

24/3/21

Continuation