

प्रमाणित किया जाता है कि इस  
मापी पुस्तिका में मशीन से  
कुल-100 (एक सौ) पृष्ठ हैं जिसे  
श्री फकीर कृष्ण, सहायक अभियन्ता  
ग्रामीण कार्य विभाग, पंचायत  
पाठशाला, सरमैरा को विगते  
किया जाता है।

(सह)  
21/8/20

कार्यपालक अभियन्ता  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल, बिहार शरीफ

22/8/20

Sch, XLV-Form No. 134

|                   |              |
|-------------------|--------------|
| <u>बिहार शरीफ</u> | DIVISION     |
| <u>सरमैरा</u>     | SUB-DIVISION |

# Measurement Book

No 955

Name of Officer श्री फकीर कृष्ण

Date of first entry 21/8/20, सरमैरा

Date of last entry \_\_\_\_\_

| Particulars                                                                                          | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                      | No.                           | L. | B. | D. |                  |
| 2nd on A/c bill                                                                                      |                               |    |    |    |                  |
| Name of work - Const <sup>n</sup> of road from east Beldaniya to Bichli Beldaniya via west Beldaniya |                               |    |    |    |                  |
| Name of agency - M/s Kumar Construction Yamune Path, new area, Nawade                                |                               |    |    |    |                  |
| Block - Sarmera                                                                                      |                               |    |    |    |                  |
| Agreement No. - SBD-24/2020-21                                                                       |                               |    |    |    |                  |
| work started date - 20/08/2020                                                                       |                               |    |    |    |                  |
| Date of completion - 19/08/2021                                                                      |                               |    |    |    |                  |
| Actual date of completion - work in progress                                                         |                               |    |    |    |                  |
| (1/66) Const <sup>n</sup> of PCC pavement                                                            |                               |    |    |    |                  |
| M-30 do-do all complete                                                                              |                               |    |    |    |                  |
| (up-to-date measurement -)                                                                           |                               |    |    |    |                  |
| 1x30x $\frac{3.80+3.75}{2} \times 0.160 = 18.120$                                                    |                               |    |    |    |                  |
| 3x30x $3.75 \times 0.160 = 51.00$                                                                    |                               |    |    |    |                  |
| 1x20x $3.75 \times 0.160 = 12.00$                                                                    |                               |    |    |    |                  |
| 1x9.40x $\frac{2.10+1.20}{2} \times 0.160 = 2.482$                                                   |                               |    |    |    |                  |
| 1x30x $\frac{3.70+3.80}{2} \times 0.160 = 18.00$                                                     |                               |    |    |    |                  |
| 1x17x $\frac{3.70+3.80}{2} \times 0.160 = 10.200$                                                    |                               |    |    |    |                  |
| 1x22x $\frac{3.80+4.5+4.20}{2} \times 0.160 = 14.256$                                                |                               |    |    |    |                  |
| 1x21x $\frac{5.60+4.10}{2} \times 0.160 = 16.296$                                                    |                               |    |    |    |                  |
| 1x30x $\frac{4.10+3.80}{2} \times 0.160 = 18.960$                                                    |                               |    |    |    |                  |
| 1x24x $\frac{3.80+7.70+3.80}{2} \times 0.160 = 19.840$                                               |                               |    |    |    |                  |
| 1x30x $\frac{3.80+3.75}{2} \times 0.160 = 18.120$                                                    |                               |    |    |    |                  |

Continuation

202.274

| Particulars                                                                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                | No.                           | L. | B. | D. |                  |
| <u>Abstract of cost</u>                                                        |                               |    |    |    |                  |
| (1/54) Const <sup>n</sup> of reference & working benchmarks do do all complete |                               |    |    |    |                  |
| 3 Nos. vide Pg No. - (14)                                                      |                               |    |    |    |                  |
| @ Rs 3904 = 02/No. — Rs 11712 = 00                                             |                               |    |    |    |                  |
| (2/55) Const <sup>n</sup> of reference pillars do do all complete              |                               |    |    |    |                  |
| 11 No. vide Pg No. - (14)                                                      |                               |    |    |    |                  |
| @ Rs 1767 = 14/No. — Rs 19438 = 00                                             |                               |    |    |    |                  |
| (3/56) Clearing and grubbing and land do do all complete                       |                               |    |    |    |                  |
| @ Rs 51133 = 76/Ha — Rs 50316 = 00                                             |                               |    |    |    |                  |
| (4/57) Excavation for roadwork in Soil with do do all complete                 |                               |    |    |    |                  |
| 144.629 m <sup>3</sup> vide Pg No. - (14)                                      |                               |    |    |    |                  |
| @ Rs 74 = 16/m <sup>3</sup> — Rs 10726 = 00                                    |                               |    |    |    |                  |
| (5/58) For 1000m lead                                                          |                               |    |    |    |                  |
| 1728.756 m <sup>3</sup> vide Pg No. - (14)                                     |                               |    |    |    |                  |
| @ Rs 174 = 94/m <sup>3</sup> — Rs 302429 = 00                                  |                               |    |    |    |                  |
| (6/59) For 100m lead                                                           |                               |    |    |    |                  |
| 4033.764 m <sup>3</sup> vide Pg No. - (14)                                     |                               |    |    |    |                  |
| @ Rs 139 = 85/m <sup>3</sup> — Rs 564122 = 00                                  |                               |    |    |    |                  |
| (7/60) Const <sup>n</sup> of sub grade and earthen shoulder do do all complete |                               |    |    |    |                  |
| 834.990 m <sup>3</sup> vide Pg No. - (14)                                      |                               |    |    |    |                  |
| @ Rs 161 = 56/m <sup>3</sup> — Rs 134901 = 00                                  |                               |    |    |    |                  |
| Continuation                                                                   |                               |    |    |    |                  |
| Rs 1093614 = 00                                                                |                               |    |    |    |                  |

Continuation