


Certified this M.B. is contain 01
to 100 Pages printed by machine
this M.B. issue to Sri Ashok Kumar
A.E. R.W.D works Sub Division
Sherghati


Executive Engineer
R.W.D (W) Division
Sherghati

11/07/2020

Sch. XLV-Form No. 134

Sherghati DIVISION
Sherghati SUB-DIVISION

Measurement Book

No. 1191

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C Measurement					
Name of the Work: L022 TO JAIPUR					
under MMWSY scheme.					
Aggrement No: 91/S.B.D/2020-21					
Aggrement No:					
Agency: M/S JALMAA CHANDI					
INFRA PROP PRASHANT KR.					
SINGH Babhundi, Amk.					
dt of Comm: - 11-01-2021					
dt of Comp: - 10-10-2021					
dt of entry: - 15-2-21, 10-3-21,					
10-4-21,					
_____ X _____ X _____					
Measurement as below:					
Item No(1) Construction of Bench Mark &					
Reference pillars----					
(i) Cost. of Reference & work of Benchm.					
1x 0.649 KM = 0.649 KM					
Total: 0.649 KM					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
(i)	Earth: — 2277.00 cu m				
(ii)	STONE METAL: — 429.00 cu m				
(iii)	STONE CAPPING: — 60.00 cu m				
(iv)	LOCAL SAND: — 184.00 cu m				
(v)	COURSE SAND: — 30.00 cu m				

<u>ABSTRACT OF COST</u>					
1. Setting out					
Abstract of Reference pillars					
Divide the H.B. price ①					
0.649 K.M. @ Rs. 465.68/K.M. = Rs. 3033.00					
2. Construction of Reference pillars...					
Divide the H.B. price ②					
0.649 K.M. @ Rs. 3053.50/K.M. = Rs. 1982.00					
3. Clay & grouting load...					
Divide the H.B. price ③					
0.46 HC @ Rs. 511.65/HC = Rs. 23536.00					

Continuation

Co. Rs. 28551.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BP = Rs 2855/-
Item (7) Construction of embankment with					
Approved Materials - - - 1000 m.					
Qty vide the H.B. page No (3) & (4)					
② 621.59 Cum @ Rs 190.22/cum - Rs 1,18,239/-					
Item (8) Construction of embankment with					
Approved Materials - - - 100 m.					
Qty vide the H.B. page No (3) & (4)					
1450.386 Cum @ Rs 154.39/cum - Rs 2,23,915/-					
Item No (9) Construction of embankment with					
Approved Materials - - - -					
Qty vide the H.B. page No (5)					
194.15 Cum @ Rs 154.39/cum - Rs 29,975/-					
Item (10) Construction of Granular sub base					
by Muddy - - -					
Qty vide the H.B. page No (8)					
478.35 Cum @ Rs					
455.72 Cum @ Rs 1542.11/cum - Rs 7,05,049/-					
Item (11) Supply Cement Concrete pile N.B.					
in front claus - -					
Qty vide the H.B. page No (4)					
30.0 RM @ Rs 751.74/RM - Rs 22,552/-					

Continuation

C.O Rs 11,28,291/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Assembly work					BF: R 112829/
1. (30) Assembly of cast st.					
Qty vide the H.B. per M(2)					
0.598 Cum @ R 780.21/Cum - R 287					
1. (31) Assembly of cast st.					
(13) Cement Mortar					
Qty vide the H.B. per M(2)					
17.33 Cum @ R 345.55/Cum - R 5988.88					
1. (32) Remains all types of Handpicks					
Qty vide the H.B. per M(2)					
15.0 Ru @ 174.78/Ru - R 874					
C/D 1/1 m					
(i) E/14/1 in excavation of foundation.					
Qty vide the H.B. per M(5)					
58.23 Cum @ R 294.73/Cum - R 17162					
(ii) Boundary Gate for Plot/Block					
Gate - - D.C.C. H.S.					
Qty vide the H.B. per M(5)					
2.64 Cum @ R 4010.58/Cum - R 10588					
Continuation					C. of R 1163,190

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. Rs 11,63,190 =
1/10 (4) Sandy Creek for plan					
Remf'd Carc in open field.					
By side the H.B. per N(7)					
3763 Cum @ Rs 4244.67/Cum - Rs 159727 =					
1/10 (5) Sandy Carc for plan					
Remf'd Carc in Substation					
By side the H.B. per N(7)					
26.15 Cum @ Rs 4673.37/Cum - Rs 1,22,209 =					
1/10 (5) Sandy & dry. 7 IS I per					
Cement etc Mfr N/2 - 1000 lbs.					
By side the H.B. per N(6)					
7.50 Km @ Rs 3723.26/Km - Rs 27924 =					
1/10 (6) Filling in for Jahn. Trenches					
as per drawing - - -					
By side the H.B. per N(7)					
15.27 Cum @ Rs 517.32/Cum - Rs 7899 =					
					Total = Rs 1,97,619 =
					1480949 =
ded. 18.10% for Agent (7)					268052 =
					Rs 12,28,97 =
Add 1% L. res & 12% GST (+)					1,57,677 =
					G. Total Rs 13,70,574 =

Continuation

Chd 10.4.21
JE