

Received - Shoharaul To Mohaddipur West Te 2
Schedule XLV-Form No. 134

21/11/11 4th Division, 2nd 1991 DIVISION

210 4th 1991 2nd 1991 SUB-DIVISION

2172

MEASUREMENT BOOK

Agency - Sas Sunan Kr Jha.

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of work:—Construction of road
from Saharai to Mohaddipur
west tal. Maler
mm G.S.Y (5e)

Name of Agency:—Sri Suman Kr. Jha.
Kishanpur, Darbhanga.

Aggt No - 125 S.B.D / 2020-21

Aggt Value - Rs 2,10,39,387.20
Rs 2,40,00,000.00
Rs 2,85,40,470.20

Date of Start - 24/09/2020

Date of Completion - 23/09/2021 (As per Aggt)

Work done
1) clay & Gravelly road bed—
5x30.00x $\frac{3.0+4.0}{2}$ = 525.0 m²
5x30.00x $\frac{3.0+4.0}{2}$ = 525.0 "
5x30.00x $\frac{3.0+4.0}{2}$ = 525.0 "

[illegible]