

Name of work = 1

Situation of work =

Agency by which work is executed =

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	1st on A/c Br'll				
Name of work:- Mukhya Path Ballah to					
Niyamattpur under MMHSY (SC)					
Agency:- Sri Nityanand Kasyap, Bhagalpur					
Aggt No:- 41/SBD/2018-19					
Date of work start:- 14/12/18					
Date of completion:- 13/6/19					
Rate - 10% below on schedule rate					
1/1> P/F Bench mark etc. -- all comp.					
	1.0 Km			=	1.0 Km
2/1> P/F reference pillars etc. --					
-- all comp.					
	2.0 Km			=	2.0 Km
2> clearing & grubbing of road land					
etc. ... all comp.					
	4x30.0m x 2.50 = 300.0 m ²				
	4x30.0 x 2.50 = 300.00 m ²				
	4x30.0 x 2.50 = 300.0 m ²				
	4x30.0 x 2.50 = 300.0 m ²				
	1x20.0 x 2.50 = 50.00 m ²				
	1250.0 m ²				
	= 0.125 Hec				

(Continuation)

