

**FORM GFR 19-A**

(See Government of India's Decision (1) below Rule 150)  
Form of Utilization Certificate up to the Month of -30 -April-2021

| No | Name of Scheme | Sanction No. & Date with Amount (In Rs.lacs) | Amount Received (in Rs.Lacs) | Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|----|----------------|----------------------------------------------|------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | MMGSY (Gen)    | Lt. No-154/WE Dated 17.12.19                 | 67.22866                     | <p>Certified that out of Rs. <b>1376.06463</b> Lacs received till the Financial Year <b>20-21</b> in favour of Executive Engineer , RWD,Gaya,Bihar a sum of <b>1285.31714</b> Lacs has been utilized for the purpose of <b>MMGSY (Gen)</b> Scheme as given in the margin for which it was sanctioned and that the balance of Rs. <b>90.74749</b> Lacs remaining unutilized at the end of the period has been surrendered to Government (vide No ....., dated .....)/ will be adjusted towards the grants-in-aid payable during the next year.....</p> |
| 2  |                | Lt. No-01/WE Dated 06.01.20                  | 349.70316                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3  |                | Lt. No-27/WE Dated 07.02.20                  | 118.46874                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 4  |                | Lt. No-45/WE Dated 03.03.20                  | 301.37336                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 5  |                | Lt. No-79/WE Dated 15.05.20                  | 157.47117                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 6  |                | Lt. No-116/WE Dated 24.07.20                 | 6.56314                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 7  |                | Lt. No-187/WE Dated 27.11.20                 | -22.59420                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 8  |                | Lt. No-05/WE Dated 18.01.21                  | 147.30100                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    |                | Lt. No-46/WE Dated 21.03.21                  | 250.54960                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    |                |                                              | <b>1376.06463</b>            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

Kind of Checks exercised :-

- Works have been supervised by Executive Engineers/Superintending Engineer.
- Periodic inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurement have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

*(Signature)*  
Divisional Accounts Officer  
Rural Works Department  
Works Division, Gaya (Bihar)

*(Signature)*  
Executive Engineer  
Rural Works Department  
Works Division, Gaya (Bihar)  
*ABH*  
11/05/21

**Rural Works Department**  
**M.M.G.S.Y Allotment Requisition**  
**Programme Fund.**

Name of Circle: Gaya  
Name of Division: Gaya  
Scheme Head: M.M.G.S.Y (GEN)

| Sl. No. | Year    | Name of Road                                 | Name of Contractor (In English) | Administrative Sanction |                  | Agreement Amount (in Lacs) |             | Allotment Received (in Lacs) | Total Expenditure as per M/s (in Lacs) | Value of Measurement (in Lacs) | Current Demand (in Lacs) | Remarks          |
|---------|---------|----------------------------------------------|---------------------------------|-------------------------|------------------|----------------------------|-------------|------------------------------|----------------------------------------|--------------------------------|--------------------------|------------------|
|         |         |                                              |                                 | Length (Road in Km)     | Amount (in Lacs) | Main Work                  | Maintenance |                              |                                        |                                |                          |                  |
| 1       | 2019-20 | Pipara Road to Sahari Nagar                  | M/s Raj Laxmi Construction      | 0.803                   | 52.705           | 40.75727                   | 6.42845     | 14.19778                     | 14.19778                               | 16.04349                       | 1.84571                  | Work in progress |
| 2       | 2019-20 | Pharapur Guri Sarver to Bagiya               | Uday Kumar Yadav                | 1.555                   | 85.40200         | 69.91325                   | 5.16149     | 25.82389                     | 25.82389                               | 37.46934                       | 11.64545                 | Work in progress |
| 3       | 2019-20 | Lo28 Path to Assurain                        | Sharwan Kumar Singh             | 0.553                   | 46.110           | 37.88303                   | 3.57152     | 10.41284                     | 10.41284                               | 23.13965                       | 12.72681                 | Work in progress |
| 4       | 2019-20 | Tekuna Vishungam Road to Sijua               | Papu Kumar                      | 0.711                   | 49.555           | 38.70295                   | 5.86707     | 24.05418                     | 24.05418                               | 37.69898                       | 13.64480                 | Work in progress |
| 5       | 2018-19 | Gaya Shergahai Road to Khurur                | Ravi Kumar                      | 0.70300                 | 57.81400         | 43.77780                   | 1.20860     | 15.86161                     | 15.86161                               | 24.34070                       | 8.47909                  | Work in progress |
| 6       | 2020-21 | House of Badri Mahato to PMGSY Road          | Dynamic Services and Company    | 1.568                   | 121.3253         | 106.46336                  | 14.75279    | 0.00000                      | 0.00000                                | 47.46389                       | 47.46389                 | Work in progress |
| 7       | 2019-20 | Mohagan More to Khadana                      | Vivek Ranjan                    | 0.64                    | 49.506           | 40.02327                   | 4.52732     | 15.32929                     | 15.32929                               | 33.94623                       | 18.61694                 | Work in progress |
| 8       | 2019-20 | Pathara Road to Ramnagar                     | Satyendra Kumar Yadavendu       | 0.711                   | 54.790           | 44.62482                   | 4.37208     | 15.96103                     | 15.96103                               | 40.66903                       | 24.70800                 | Work in progress |
| 9       | 2018-19 | Bagahi Khurur to Gopalpur                    | Arvind Kr Singh                 | 0.658                   | 56.193           | 43.21187                   | 4.32566     | 38.88285                     | 38.88285                               | 41.28264                       | 2.39979                  | Work in progress |
| 10      | 2018-19 | Dumrichanti Gurpa Road to Masamundi Tand     | Sanjay Kumar                    | 1.895                   | 139.3360         | 110.97706                  | 14.08372    | 100.71353                    | 100.71353                              | 109.32313                      | 8.60960                  | Work in progress |
| 11      | 2019-20 | Koktha Parwaidin Path to Gujnamasi           | Dhirendra Kumar Singh           | 1.914                   | 131.513          | 112.40225                  | 4.62330     | 0.00000                      | 0.00000                                | 37.17890                       | 37.17890                 | Work in progress |
| 12      | 2018-19 | Alawalpur Sibo Road to Budhail               | M/s Jai Mata Rani Const.        | 1.065                   | 56.450           | 49.93788                   | 1.20690     | 0.00000                      | 0.00000                                | 23.71388                       | 23.71388                 | Work in progress |
| 13      | 2018-19 | Betora Road to Karmatardh                    | Maa Komali Construction         | 1.741                   | 133.792          | 106.9047                   | 13.03648    | 26.39800                     | 26.39800                               | 59.52521                       | 33.12721                 | Work in progress |
| 14      | 2018-19 | Gopi More Kuthari Road to Bagahi             | Dhananjay Raj                   | 0.523                   | 34.556           | 27.29730                   | 3.55325     | 0.00000                      | 0.00000                                | 8.24487                        | 8.24487                  | Work in progress |
| 15      | 2019-20 | Masau PMGSY Road to Sunarchok Mahadali Tola  | Sukanti Devi                    | 0.713                   | 56.333           | 45.29083                   | 5.05203     | 29.39868                     | 29.39868                               | 41.07156                       | 11.67288                 | Work in progress |
| 16      | 2018-19 | Gaya Rajauli Road to Chhatrapur Darshandh    | M/s Shiva Enterprises           | 1.857                   | 99.574           | 82.17630                   | 7.02027     | 55.31666                     | 55.31666                               | 81.59680                       | 26.28014                 | Work in progress |
| 17      | 2019-20 | Kariyadpur Road to Jagan Bigha               | Shreekanth Kumar                | 1.611                   | 107.50700        | 84.28898                   | 12.40000    | 37.99696                     | 37.99696                               | 62.21638                       | 24.21942                 | Work in progress |
| 18      | 2018-20 | Cherki Itra Road from Bandha More to Beldari | Dinesh Kumar Yadavendu          | 1.681                   | 84.071           | 69.17414                   | 6.46434     | 48.42190                     | 48.42190                               | 67.92626                       | 19.50436                 | Work in progress |
| Total = |         |                                              |                                 | 20.90200                | 1416.53230       | 1153.80706                 | 117.65527   | 458.76920                    | 458.76920                              | 792.85094                      | 334.08174                |                  |

Amount in Words - Three Crore Thirty Four Lakh Eight Thousand One Hundred Seventy Four Only.

*(Signature)*

P.A.O. Gaya

Executive Engineer  
M.M.G.S.Y  
11/05/21

**कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, गया।**

पत्रांक 917/2020 गया/दिनांक 11/05/2021

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, गया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

**विषय:-** मुख्यमंत्री ग्राम संपर्क योजना MMGSY (GEN) अन्तर्गत आवंटित राशि का उपयोगिता प्रमाण पत्र तथा आवंटन अधियाचना के संबंध में।

महाराज,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमण्डल में मुख्यमंत्री ग्राम संपर्क योजना MMGSY (GEN) अन्तर्गत पथों में चल रहे कार्यों के भुगतान हेतु आवंटित राशि का उपयोगिता प्रमाण पत्र विहित प्रपत्रों में संलग्न कर भेजा जा रहा है।

विदित हो कि योजनाओं में नीचे दिए गये सूचि के अनुसार संवेदकों के द्वारा एकरारनामा किया गया है, जिनका नाम प्राधिकार पत्र में शामिल किया जाना है।

| क्र० सं० | संवेदक का नाम                 | योजना का नाम                        | एकरारनामा संख्या         | अभियुक्ति        |
|----------|-------------------------------|-------------------------------------|--------------------------|------------------|
| 1        | Dynaimic Services and Company | House of Badri Mahato to PMGSY Road | 98/MMGSY/SBD/GEN/2020-21 | Work in progress |
| 2        | Dhirendra Kumar Singh         | Koktha Parwaldih Path to Gujinamasi | 49/MMGSYSBD/GEN/2021-21  | Work in progress |
| 3        | M/s Jai Mata Rani Const.      | Alawalpur Siho Road to Budhaul      | 07/MMGSY/SBD/GEN/2020-21 | Work in progress |
| 4        | Dhananjay Raj                 | Gopi More Kuhari Road to Bagahi     | 15/MMGSY/SBD/GEN/2020-21 | Work in progress |

अतः आग्रह है कि उपरोक्त संवेदकों का नाम प्राधिकार पत्र में शामिल करते हुए माँग पत्र के अनुसार रुपये 334.08174 लाख (तीन करोड़ चौतिस लाख आठ हजार एक सौ चौहतर रुपये) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय ताकि किए गये कार्यों का भुगतान किया जा सके।  
अनु०:- यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, गया।

11/05/21