

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work - Const of the road from PMGSY to Sekhali under MMGSY scheme.					
Agency - Sri Ramesh Kr. Triwari					
Agreement No - 30 SBD/MMGSY/2020-21					
Date of work order - 29-12-2020					
Date of completion - 28-12-2021					

Record Entry

(1)
(31) Plv earthwork in excavation for foundation.

Raft - $3 \times 1 \times 2.50 \text{ m} \times 6.00 \text{ m} \times 1.00 \text{ m}$	45.00 m ³
cut off R/W $3 \times 2 \times 6.50 \text{ m} \times 0.50 \text{ m} \times 1.80 \text{ m}$	35.10 m ³
	80.10 m ³
Limit	79.35 m ³

(2)
(32) Plv sand filling in foundⁿ

Raft - $3 \times 1 \times 2.50 \text{ m} \times 6.00 \text{ m} \times 0.10 \text{ m}$	4.50 m ³
cut off R/W $3 \times 2 \times 6.50 \text{ m} \times 0.50 \text{ m} \times 0.15 \text{ m}$	2.93 m ³
	7.43 m ³
Limit	7.32 m ³

Continuation

Attended
1
Raj 4/9/21
Executive Engineer
RWD, Works Div.
BETIAH.
2/1/21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Plv Const of working Bench					
mark do					
2.250 KM vide TMB Page (4)					
@ Rs 10405 = 98/KM — Rs					23436 = w
(2) Plv Const of reference					
Pillar do					
2.250 KM vide TMB Page (4)					
@ Rs 10728 = 83/KM — Rs					24140 = w
(3) Plv cleaning and grubbing					
0.675 Hect vide TMB Page (4)					
@ Rs 51133 = 76/Hect — Rs					34575 = w
(4) Plv Const of embankment					
lead upto 100m length					
594.00 m ³ vide TMB Page (4)					
@ Rs 174 = 94/m ³ — Rs					103914 = w
(5) Plv Const of Subgrade					
& Earthen Shoulder					
3601.50 m ³ vide TMB Page (4)					
@ Rs 176 = 58/m ³ — Rs					635953 = w
(6) Plv Const of embankment					
lead upto 100m length					
1386.00 m ³ vide TMB Page (4)					
@ Rs 139 = 84/m ³ — Rs					193818 = w
					Rs 10,15,776 = w

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Plv Const of working Bench mark do					
2.250 KM vide TMB Page (4)					
@ Rs 10405 = 93/KM — Rs					23436=10
(2) Plv Const of reference pillar do					
2.250 KM vide TMB Page (4)					
@ Rs 10728 = 83/KM — Rs					24140=10
(3) Plv cleaning and grubbing 0.675 Hect vide TMB Page (4)					
@ Rs 51133 = 76/Hect — Rs					34575=10
(4) Plv Const of embankment lead upto 100m length 594.10 m ³ vide TMB Page (4)					
@ Rs 174 = 94/m ³ — Rs					103914=10
(5) Plv Const of Subgrade & Earthen shoulder 3601.50 m ³ vide TMB Page (4)					
@ Rs 176 = 58/m ³ — Rs					635953=10
(6) Plv Const of embankment lead upto 100m length 1386.10 m ³ vide TMB Page (4)					
@ Rs 139 = 84/m ³ — Rs					193818=10
					Rs 10,15,776=10

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					BF Rs 10/5,776=10
(7/7) Plv excavation for road					
Way cutting —					
72.375 m ³ vide TMB Page (5)					
@ Rs 74 = 16/m ³ —					Rs 5367=10
(8/9) Plv const of G.S.B					
1266.645 m ³ vide TMB Page (5)					
56.10 m ³ vide TMB Page (11)					
1322.645 m ³					
@ Rs 2978 = 56/m ³ —					Rs 39,39,577=10
(9/10) Plv laying spreading					
and compacting 1:3:4:15					
143.437 m ³ vide TMB Page (5)					
435.78 m ³ vide TMB Page (12)					
579.217 m ³					
@ Rs 3659 = 39/m ³ —					Rs 21,19,581=10
(10/22) Plv and fixing mmbsy					
Sign board — do —					
03 Nos vide TMB Page (03)					
@ Rs 11469 = 58/each —					Rs 34409=10
(11/31) Plv earthwork in excavation					
for foundation					
79.35 m ³ vide TMB Page (07)					
@ Rs 269 = 32/m ³ —					Rs 21371=10
					Rs 71,36,081=10

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					B.F - R 71,36081-10
(12) (35) P/V Sand filling in foundation.					
					7.32 m ³ vide TMB Page (7)
					@ Rs 400 = 59/m ³ — Rs 2932 = 10
(13) (34) P/V P.C.C. M/S grade in open foundation.					
					11.21 m ³ vide TMB Page (8)
					@ Rs 5973-19/m ³ — Rs 66959 = 10
(14) (37) P/V R.C.C. M/S grade in box cell					
					68.51 m ³ vide TMB Page (10)
					Limit 68.13 m ³

					@ Rs 7475-93/m ³ — Rs 509335 = 10
(15) (40) P/V Back filling behind abutment					
					43.20 m ³ vide TMB Page (18)
					@ Rs 2812-22/m ³ — Rs 121488 = 10
(16) (41) P/V weep holes behind abutment					
					60 NOS vide TMB Page (10)
					@ Rs 83 = 11/each — Rs 4987 = 10
(17) (43) P/V supplying filling and placing HYSD bar					
					4.83 MT vide TMB Page (9)
					@ Rs 45949 = 56/MT — Rs 221936 = 10

Continuation Rs 80,63,718 = 10

[illegible]

Scanned by CamScanner