

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of the road					
from Bin tali to Nurniya					
Tola under MMS scheme					
Agency - Vikash Kumar Pandey					
Agreement No - 110 SBD/MMSY/2019-20					
Date of work order - 03-02-2020					
Date of Completion - 02-02-2021					

Record Entry

①
31) Plv earth work excavation
for foundation - do -

Raft - $2 \times 1.50 \text{ m} \times 6.00 \text{ m} \times 1.00 \text{ m} = 18.00 \text{ m}^3$
 $1 \times 2.50 \text{ m} \times 6.00 \text{ m} \times 1.00 \text{ m} = 15.00 \text{ m}^3$
 Cut off /
 R. wall $2 \times 2 \times 5.50 \text{ m} \times 0.50 \text{ m} \times 1.80 \text{ m} = 19.80 \text{ m}^3$
 $1 \times 2 \times 6.50 \text{ m} \times 0.50 \text{ m} \times 1.80 \text{ m} = 11.70 \text{ m}^3$
64.50 m³

②
32) Plv sand filling in
foundation - do -

Raft - $2 \times 1.50 \text{ m} \times 6.00 \text{ m} \times 0.10 \text{ m} = 1.80 \text{ m}^3$
 $1 \times 2.50 \text{ m} \times 6.00 \text{ m} \times 0.10 \text{ m} = 1.50 \text{ m}^3$
 Cut off /
 R. wall $2 \times 2 \times 5.50 \text{ m} \times 0.50 \text{ m} \times 0.10 \text{ m} = 1.10 \text{ m}^3$
 $2 \times 1 \times 6.50 \text{ m} \times 0.50 \text{ m} \times 0.10 \text{ m} = 0.65 \text{ m}^3$
5.05 m³

Continuation

Attended
 1
 May 4, 2021
 Executive Engineer
 RWD, Works Div.
 BETTIAH.
 11/11/21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
516.4 m ² vide Page (24)					
② RS 735 = 40/m ² — Rs 3794662.00					
(21) Plv and fixing MM 68x					
(23) Sign and logo board -					
02 Nos vide Page (22)					
01 No vide Page (24)					
03 No					
② Rs 11427.262/each — Rs 34283.20					
(22) Plv and fixing Metal					
(24) Board					
02 Nos vide Page (29)					
② Rs 11427.262/each — Rs 22855.20					
(23) Plv and fixing 600mm					
(25) equilateral triangle -					
20 Nos vide Page (29)					
② Rs 3702.97/each — Rs 74059.20					
(24) Plv and fixing 600mm x					
(27) 450mm rectangular					
02 Nos vide Page (29)					
② Rs 4329.01/each — Rs 8658.20					
(25) Plv and fixing 900mm					
(28) Side Octagon					
02 Nos vide Page (29)					
② Rs 8285.86/each — Rs 16572.20					
(26) Plv laying 300mm dia					
(29) R. Humehike NP3					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
60 Km wide page (27)					
② Rs 716.65/Km — Rs 42999.20					
(27) Plv and Planting trees					
30 192 Nos wide page (29)					
② Rs 800.30 each — Rs 153658.20					
(28) Plv earthwork in					
31 excavation for foundation					
64.50 m ³ wide page (23)					
② Rs 260.59/m ³ — Rs 16808.20					
(29) Plv Sand filling in foundation					
32 5.05 m ³ wide page (23)					
② Rs 397.34/m ³ — Rs 2007.20					
(30) Plv P.C.C. M15 grade					
34 in open foundation					
5.23 m ³ wide page (24)					
② Rs 6153.20/m ³ — Rs 32181.20					
(31) Plv R.C.C. M25 grade in					
39 box cell					
51.80 m ³ wide page (26)					
② Rs 7773.08/m ³ — Rs 400314.20					
(32) Plv back filling behind					
40 abutment					
28.80 m ³ wide page (26)					
② Rs 2799.22/m ³ — Rs 80618.20					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
33 41 Plv weepholes in abt 40 No vide page 26 @ Rs 83 = 39/each — Rs 333620					
34 42 Plv laying boulder on non for bed 18.90m ³ vide page 27 @ Rs 3521.44/m ³ — Rs 6655520					
35 43 Plv supplying fitting and placing HYSD bar 3.77 Mt vide page 28 @ Rs 53270 = 321 Mt — Rs 20082920					
					Rs 1,27,82,527 = 10
Add G.S.T + 2% — @ Rs					15,33,903 = 10
Add 1% Less — @ Rs					1,27,825 = 10
					Rs 1,44,44,255 = 10
Less 0.22% below — @ Rs					2889 = 10
					Rs 1,44,41,366 = 10
Previous Payment Rs					1,00,51,608 = 10
					Rs 43,89,758 = 10
J.E 28/04/21					28/4/21 AS

Attended
 1
 28/4/21
 Executive Engineer
 RWD, Works Div.
 BETTIAH.