

HARHATH DHARMANATHI TOLA TO DHORAN

Shedule XLV Form No. 134.

BENIPUR

DIVISION

N.M. 67.5.Y-5C

ALINABAR

SUB-DIVISION

Measurement Book

N.B. No - 1213

JAY SHANKAR JHA

SBD/2020-21

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 100 टंक (पन्ने) हैं जिस को
सहायक अभियंता जितेंद्र कुमार ग्रामीण
कार्य विभाग कार्य अजर प्रमंडल
अलीनगर नाम से निर्गत किया जाता है

30/7/2020
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेनीपुर (दरभंगा)
जितेंद्र
30/7/2020

Date of Start - 03-07-2020
Date of Comp - 29-04-2021
Ag value - 4554060 = 6

Sch. XLV-Form No. 134

BENIPUR DIVISION
ALINAGAR SUB-DIVISION
ग्रामीण कार्य विभाग. कार्य
प्रमंडल, बेनीपुर (दरभंगा)

Measurement Book

No. 1213

Name of officer जितेंद्र कुमार
सहायक अभियंता - अलीनगर
Date of first entry _____
Date of last entry _____

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
<u>Regimental Mess</u>					
<u>21/100 - Contdⁿ of road from Harnath</u>					
<u>Dharmahi to Dharmahi</u>					
<u>(0.0711684 - sq)</u>					
<u>21/100 - 800 (old) Shengar</u>					
<u>Area 44 (830) / 100</u>					
<u>Date of start as per - 30.07.2020</u>					
<u>Date of comp. as per - 29.04.2024</u>					

① Clearing & grubbing road

Land to Q/P

$$\begin{aligned}
 &22 \times 30.00 \times 3.50 = 2310.00 \text{ m}^2 \\
 &1 \times 15.00 \times 3.50 = 52.50 \\
 &\hline
 &2362.50 \text{ m}^2 \\
 &= 0.236 \text{ Ha}
 \end{aligned}$$

Consist of 1x600 A.H.P.C - 2 Nos

② Clearing & grubbing for road

to Q/P

$$\begin{aligned}
 \text{H/P} &- 2 \times 2 \times 4.15 \times 1.40 \times 1.50 = 34.86 \text{ m}^3 \\
 \text{Bdkg} &- 2 \times 1 \times 5.78 \times 1.10 \times 1.00 = 12.72 \text{ m}^3 \\
 \hline
 \text{Total} &- 47.58 \text{ m}^3
 \end{aligned}$$

Area
05/10/2020
J-8

35/10/2020
A-12

20
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Book 2 final Bill</u>					
N/W - Cont ^d of road from Harshada Phromali to to Damsali to (0907934-20)					
N/A - Dal Shemkar the Agr No. 14(SBO)/20-21					
Date of Amt as per 30.07.2021					
Date of comp as per 29.04.2021					
Actual date of comp. 29.04.2021					

Abstract of cost

① Cont ^d of ref 2					
1 work Bag					
VITOD P (14) 1 No					
@ 4125.90 - 476.4					
② Cont ^d of ref pillar					
barged					
VITOD P (12) 3 Nos					
@ 1922.92 - 5769.4					
co - 9945.4					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
		3.0	—	9945.4
③ Cleared & grubbed 3 road		—	—	
VET. 1913 P (12)		0.236 Hg		
		@ 4949680		11,881.4
④ Const ⁿ of sub. cut				
1000 w lead		—	—	
VET. 1913 P (13)		63293 m		
		(23) 15439 y		
		78732 m		
		@ 175.11		1,37868.4
⑤ Const ⁿ of sub. cut				
1000 w lead		—	—	
VET. 1913 P (15)		1478.82 m		
		(23) 360.239 y		
		1837.079 m		
		@ 139.62		2,56493.4
⑥ Const ⁿ of Subgrade				
2 shoulders		—	—	
VET. 1913 P (20)		478.49 m		
		@ 176.75		84,573.4
		C.D.		5,00560.4

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R. of			35,46,383.6
(14) P & P typ. 10701434					
14 ring sign board					
				212	
vertical BP (1) 3 Nos					
				@ 9485.03	28455.6
(15) P & P R/R 600m					
5 triangle					
vertical BP (1) 4 Nos					
				@ 4024.81	16079.2
(16) P & P R/R 600m					
16 circle					
vertical BP (1) 4 Nos					
				@ 5151.76	20607.0
(17) P & P R/R 60m x 450					
17 rectangle					
vertical BP (1) 4 Nos					
				@ 5036.41	20146.6
(18) Road marking with					
18 hot applied					
vertical BP (22) 135.17m ²					
Equivalent to 135.17m ²					

Continuation

@ 35540 - 99,279.6

C.A. - 37,30,969.0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Q. 1				7730.769.2
(19) 1st floor					
20 for 1st					
Vet. B.P. (13) 37.26m					
	Q. 2	260.59			9710.10
(20) Type B (2nd class)					
21 bedded					
Vet. B.P. (14) 4.76m					
	Q. 3	449.06			1913.20
(21) 1st floor					
22 1st floor					
Vet. B.P. (14) 3.24m					
	Q. 4	5869.04			19016.00
(22) Head wall in					
23 brick masonry					
Vet. B.P. (14) 28.04m					
	Q. 5	5874.25			1,647.25m
(23) 1st floor					
24 1st floor					
Vet. B.P. (14) 15.00m					
	Q. 6	2588.53			38,828.10
Continuation					39,651.61.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		12.4			3265.161.0
(24) Plastering work					
25 Con. (14)					
Net area (15) 28.04 m ²					
		@ 182.16			5708.0
(25) Plastering work					
26 coats					
Net area (22) 28.04 m ²					
		@ 125.59			3550.0
					39,73,819.0

Add 12 1/2% G. S. T. — 4,76,858.0

Add 1% L. C. — 39,73,800

44,90,415.0

less 12.01% as per — 5,39,299.0

39,57,116.0

less prev. pay. — 18,24,939.0

Amount for dep bill — 11,24,182.0

19.00% consumption

Earth — 993.139 m³

coarse sand — 534 m³

Stone metal — 102.66 m³

Continuation

11,24,182.0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B. R.				11,24,182.0
Certified that —					
① There is no work due regarding this bill against the contractor					
② The work has been completed as per specification & direction of G.O. on 29.04.2021					
③ Maintenance work starts from 30.04.2021					

AGM
29.04.2021

~~AGM~~
29/04/2021
AGM

DR. Alimoglu

~~AGM~~
12/5/21

Continuation