

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of work
	No.	L.	B.	D.	
4th and 5th Bill					
N/w - Construction of road from Thakur Chowk to Muntu Sahi Kc Dargah Takri Mohapur Block Under M.M.C.S.Y. (SC)					
Agency - Pankaj Singh					
Ag. No - 257 S.B.D/2020-21					
Date of Start - 18.03.20					
Date of Completion - 18.03.21					
Actual Date of Completion					
		22.04.21			

Date of Measurement - 22.04.21

(16) Construction of Granular

Sub-base by Providing

well Graded Material (Gravel)

do. do. Comp. Job

Up to date Measurement -

In Box Filling beside of

BES and old P.C.C

Ch-0.004 to 155.0M

 $2 \times 155.0 \times 0.525 \times 0.10 = 16.275 \text{ m}^3$

over laying.

 $1 \times 155.0 \times 4.05 \times 0.10 = 62.78 \text{ m}^3$

Ch 155.0 to 201.00M

over lap - No work

Continuation

Total - 79.05 m³

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
					BF Rs. 1,02,96,850.46
(48/49) Planting of Trees and their maintenance for one year do. do. Comp Jss Qty vide P-53 $\frac{19}{49}$ 75 No @ Rs 819.92 each 61,494.00					Total Amt B 1,03,58,344.46
					Less 10% below from (A) 10,35,834.44
					Rs. 93,22,510.01
Add 1% Lab Cells - +					93225.10
Add 12% GST +					11,18,701.20
					Total - Rs. 1,05,34,436.31
Less Previous Payment 64,35,474.00					
					Net Payable Amt. Rs. 40,98,962.31
					Less for Rounding - + 0.31
					Bay Rs. 40,98,962.00

$\frac{10358344}{100} = 103583.44$
 $\frac{10358344}{100} = 103583.44$

$\frac{10358344}{100} = 103583.44$
 $\frac{10358344}{100} = 103583.44$