

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरभंगा-2

पत्रांक 573 H/20

दिनांक 24-04-2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्र०, दरभंगा-2

सेवा में,

सचिव-सह-सशक्त पदाधिकारी,
ब्राडा-सह-अतिरिक्त मुख्य कार्यपालक पदा०,
ब्राडा पटना।

विषय:-

शीर्ष मुख्यमंत्री ग्राम सम्पर्क (S.C) योजना अन्तर्गत राशि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष मुख्यमंत्री ग्राम सम्पर्क (S.C) योजना अन्तर्गत राशि की माँग हेतु अधियाचना अंकित मापीपुस्त के अनुसार विहित प्रपत्र में तैयार कर समर्पित की जा रही है।

अतः श्रीमान् से अनुरोध है कि तत्काल मो०- 628.57273 लाख (कुल छः करोड़ अठाईस लाख सत्तावन हजार दो सौ तिहत्तर) मात्र रुपये का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि संवेदकों को भुगतान किया जा सके।

अनु०:-विहित प्रपत्र संलग्न।

विश्वासभाजन

(K.I.)

24.04.21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, दरभंगा-2

MH
24.4.21

24/4/21

कार्य प्रमण्डल का नाम:- ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरमंगा-2

कार्य अंचल का नाम:- ग्रामीण कार्य विभाग, कार्य अंचल दरमंगा।

योजना शीर्ष :- मुख्यमंत्री ग्राम संपर्क योजना (रू० एस०सी०)

S. No	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)			Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (In Lacs)	Current Demand (in lacs) (11-9)	Remarks
				Length (in Km)	Amount (in lacs)	Main Work	Ment. Cost						
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	2019-20	T01 NH-57 to L029 Shekh Toli	श्री भदनाथ झा	0.260	20.706	16.64316	1.38374	0.00	0.00	11.09164	11.09164	जी०एस०सी० कार्य प्रगति पर।	
2	2019-20	PMGSY Gaura to Navtoliya	श्रीमति अंजु ठाकुर	0.700	52.912	46.12714	8.24736	0.00	0.00	29.68023	29.68023	जी०एस०सी० कार्य प्रगति पर।	
3	2019-20	Dhoghara PWD Road to Basant South Tola.	राजीव रंजन	2.175	166.570	136.93300	23.48395	41.96915	41.96915	72.81569	30.84654	पी०सी०सी० कार्य प्रगति पर।	
4	2017-18	PWD Road Aaya Baghaul to Baghaul Sailesh Asthan.	राजीव रंजन	1.025	68.730	56.15281	3.66999	43.07416	43.07416	52.24527	9.17111	पी०सी०सी० कार्य प्रगति पर।	
5	2019-20	PMGSY Jahangir Tola Chouk to Sahni Tola.	मो० सौकत अली	1.970	154.460	127.51054	20.49982	43.18826	43.18826	54.25661	11.06835	पी०सी०सी० कार्य प्रगति पर।	
6	2019-20	Munia Chowk to Noniya Tola	सविता सिंह	0.865	68.51	57.62950	5.32800	37.65726	37.65726	54.9362	17.27893	पी०सी०सी० कार्य प्रगति पर।	
7	2019-20	Dhamad to Bandhaulti Tola Garry.	सविता सिंह	2.065	164.280	134.78608	17.51400	34.77314	34.77314	76.8910	42.11783	पी०सी०सी० कार्य प्रगति पर।	
8	2017-18	Aaga Babu Bagicha to PWD Road.	ओम शान्ती कन्सो	0.895	63.913	51.84532	3.94666	13.79388	13.79388	44.57074	30.77686	कार्य पूर्ण।	
9	2019-20	RCD to Madhwaghari	मो० ईजादुन	0.450	40.864	36.79154	2.84109	29.27214	29.27214	36.1872	6.91508	कार्य पूर्ण।	
10	2019-20	Tariani to Dhanuk Tola.	साहेब शाहीन	0.360	30.559	27.05514	2.21018	12.28949	12.28949	26.2859	13.99638	कार्य पूर्ण।	
11	2019-20	PMGSY Brahampura to MMGSY Raghua.	श्री ओम प्रकाश यादव	0.520	46.738	40.76868	3.30658	0.00	0.00	18.54562	18.54562	जी०एस०सी० कार्य प्रगति पर।	
12	2019-20	NH-105 to Gachhi Tola Banwari	मो० तारिक कलाम	0.880	61.251	49.92109	9.21401	0.00	0.00	24.55507	24.55507	पी०सी०सी० कार्य प्रगति पर।	
13	2019-20	Ahiyari Got to Mirjapur	श्री राजीव रंजन	1.595	131.770	114.99333	13.07480	0.00000	0.00000	20.42408	20.42408	WBM Gr-III कार्य प्रगति पर।	

S. No	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (in Lacs)	Current Demand (in lacs) (11-9)	Remarks
				Length (in Km)	Amount (in lacs)	Main Work	Meat. Cost					
14	2019-20	Bharathi to Kora Panday Tola	श्री सचिन कुमार जैन	5.54	419.530	372.66549	58.23490	36.63602	36.63602	78.22483	41.58881	GSB & Gr-III कार्य प्रगति पर।
15	2019-20	Dhuniya Tola to Muslim Tola Reorha.	M/s Pritosh Cons.	2.370	198.530	166.47880	26.33062	0.00	0.00	84.37177	84.37177	Gr-III कार्य प्रगति पर।
16	2019-20	Anas Seth House to Harijan Muhalla Sharma Chowk REO.	श्री मनोज कुमार राय	1.455	109.420	92.85265	13.38349	0.00	0.00	29.57287	29.57287	GSB & Gr-III कार्य प्रगति पर।
17	2019-20	PMGSY Bihari Village Mahendra Baitha to Gosaie Tola	श्री मनोज कुमार राय	1.260	109.780	86.86915	12.38375	0.00	0.00	38.18020	38.18020	GSB & Gr-III कार्य प्रगति पर।
18	2019-20	PMGSY Road to Madhopur Barai Tola	श्री मनोज कुमार राय	1.255	103.070	85.03892	13.81915	0.00	0.00	44.71458	44.71458	GSB & Gr-III कार्य प्रगति पर।
19	2019-20	L037 Lorika PMGSY Road to Lorika Sima.	श्री अतुल कुमार यादव	0.365	34.131	29.66478	2.23162	0.00	0.00	17.82919	17.82919	GSB & Gr-III कार्य प्रगति पर।
20	2019-20	Kalika Asthan To Kachhua.	श्री मिश्रा ट्रेडर्स	1.120	94.900	80.09340	9.56785	0.00	0.00	26.37938	26.37938	पीसीसीओ कार्य पूर्ण।
21	2019-20	Jale East Gari to Modipokhar.	माधव ठाकुर	0.820	66.036	55.44460	10.07067	0.00000	0.00000	27.32145	27.32145	GSB & Gr-III कार्य प्रगति पर।
22	2019-20	Mahadev Mandir to Bhathi Tola State Boring	श्रीमति अंजु ठाकुर	0.800	57.106	44.94534	3.87698	0.00000	0.00000	21.77074	21.77074	GSB कार्य प्रगति पर।
23	2019-20	Qaji Mohalla to Dhamar Tola Yadav Mahalla.	माताजी दिव्यलोक प्रोडिओ	0.860	83.280	74.60376	5.37985	9.78139	9.78139	40.15741	30.37602	Gr-III + PCC कार्य प्रगति पर।
		Total =									628.57273	

कुल अधियादित राशि 628.57273 लाख मात्र।

(Signature)
24.04.21

Executive engineer
R.W.D Works Division Darbhanga-2

(Signature)
24.04.21

(Signature)
24.04.21

D. A. O.

R.W.D. Works Division Darbhanga-2

FORM GFR 19-A

(See Government of India's Decision (1) below Rule- 150)
Form of Utilisation Certificate up to the month of April -2021
M.M.G.S.Y. S.C (New) Yojna Year 2020-21

PIU.....

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Particulars
1	Construction of Rural roads under MMGSY. S.C.... (New)	Additional CEO-cum-Secretary BRRDA, Patna. CFMS Lt No-47 we dt.-21.03.2021	7568.72384	Certified that out of Rs 7568.72384 Lakh received up to years-2020-21 in favour of Ex. Engineer RWD Bihar work division Darbhanga-2 a sum of Rs 7573.55918 Lakh has been utilized for the purpose of MMGSY (S.C) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 19.08922 Lakh remaining unutilized at the end of the period under.
	Total		7568.72384	

2. Certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
 - Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
 - Constructions materials have tested.
 - Measurements have been recorded in the MBs and test check conduction by the Assistant Engineer/ Executive Engineer
 - All other codal formalities have been observed.
3. **Physical Progress achieved :-**
- Construction of Road Works.
 - Construction of CD Works.

Kabir 29/4/21
D. A. O.
R.W.D. Works Division
Darbhanga-2

(Signature) 24.04.21
Executive engineer,
R.W.D. Works Division
Darbhanga-2
MB 24.4.21