

SBD/2020-21

ALINAGAR TO ANDCHARI TOLA

Schedule XLV Form No. 134.

BENIPUR

DIVISION

MMWSY-SC

ALINAGAR

SUB-DIVISION

Measurement Book

M.B. No. - 1311

ASHOK KUMAR

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 100 (एक सौ) पन्ने हैं जिस को
सहायक अभियंता जितेन्द्र कुमार ग्रामीण
कार्य विभाग कार्य अवर प्रमंडल
अलीनगर नाम से निर्गत किया जाता है

10/8/2020

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेनीपुर (दरभंगा)

जितेन्द्र
10/8/2020

Sch. XLV-Form No. 134

BENIPUR DIVISION

ALINAGAR SUB-DIVISION

ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर (दरभंगा)

Measurement Book

No. 1311

Name of officer

जितेन्द्र कुमार
सहायक अभियंता - अलीनगर

Date of first entry

Date of last entry

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Record Meast.</u>				
N/W - Const ⁿ of road From					
Alinagar to Andheri					
to a (M.M.B.S.C)					
N/A - Sri Ashok Kumar					
Ag. No. 50 (S.B.D)/20-21					
Date of start of Ag. -					10.08.2020

Date of Comp. as Ag. - 09.05.2021

(1) Clearing & grubbing					
Road land - to - 201					
10	30.00	3.50			1050.00 m ²
					= 0.105 Hk
(2) P & F of bench mark					
Pillars -					1 No.
(3) P & F of tele pillar/ Budgee					2 Nos
(4) Const ⁿ of emb. with					
earth obtained from					
Borrow Pits - to - 301.5					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st. on AC Bill</u>					
N/A — const. of road from					
Alinagar to Andhari					
tola (MMGSY-SC)					
N/A — Sri Ashok Kumar					
Agx. No. SD (SBD) / 20-21					
Date of start as Agx. — 10-08-2020					
Date of comp. as Agx. — 09-05-2021					
<u>Abstract cost</u>					
① Const. of ref- & working					
Benchmark					
V.T.M.B.P ① 1 No.					
@ 3979.94 — 3980 = 00					
② Const. of ref- pillars/					
hustlers					
V.T.M.B.P ① 2 Nos.					
@ 1836.06 — 3672 = 00					
					C.O — 7652 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F -	7652=00
③ clearing & grubbing					
3 road land - do -					
V.T.M.B.P ① 0.10516					
				@ 51133.76 -	5369=00
④ Excav. of road lead					
4 upto 1000m - do -					
V.T.M.B.P ② 12.75 m ³					
				@ 74.16 -	946=00
⑤ cont. of emb. with material					
5 for 1000m lead - do -					
V.T.M.B.P ② 54.30 m ³					
				@ 17522 -	9514=00
⑥ const. of emb. with material					
6 for 100m lead - do -					
V.T.M.B.P ② 126.70 m ³					
				@ 139.85 -	17719=00
⑦ const. of G.S.B Gr - 1					
7 do -					
V.T.M.B.P ③ 59.81 m ³					
				@ 2865.85 -	171906=00
Continuation					C-0-2/2606=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F —	2,1,2,606=00
⑧ Prdg., laying, spreading & comp					
10					
B.M. Crr-3 — do —					
V.T.M.B.P. ⑤ 80.40 m ³					
				@ 3623.77 —	29,1351=00
⑨ const. of un-reinf-					
11					
C.C. Pavement — do —					
V.T.M.B.P. ④ 171.54 m ³					
				@ 7134.13 —	12,23,789=00

⑩ Prdg. & fixing of MMGSy					
16					
lego sign board —					
V.T.M.B.P. ⑦ 2 Nos.					
				@ 9440.17 —	18,880=00
					17,46,626=00
Add G.S.T 12% —				(+)	209,595=00
					19,56,221=00
Add L.C 1% —				(+)	17466=00
					19,73,687=00
Less 03.51% as per Agr. (-)					69276=00
Amt. for this bill —					19,04,411=00

Continuation

A.O. - 19,04,411=00

Scanned with CamScanner