

(These four lines should be repeated for the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const of road from Mahaveer mandir to school					
Agency - Vikash Kumar Pandey					
Agg. No - 31/2020-21					
Agg. Amount - 174.72.109.00					
A.A. Amount - (vide letter NO-1239 dated 7.11.19)					
(Const + maint) - 162.79 lac					
T.S. Amount -					
(const + maint) - 177.79 lac					

Date of commencement - 30.04.2020

Date of comp - 29.04.2021

Date of entry - 09.07.2020

1) Const. of reference & working Benchmark - ch - all
Qty = 2.535 cm

2) Const. of reference pillars - ch - all comp
Qty = 2.535 m

3) clearing & grubbing road land - ch - all

Continuation

$$2 \times 84 \times 30 \text{ m} \times 1.50 \text{ m} = 7560 \text{ m}^2$$

$$2 \times 1 \times 15 \text{ m} \times 1.50 \text{ m} = 45 \text{ m}^2$$

$$7605 \text{ m}^2$$

$$\text{Limit} = 0.76 \text{ Hect}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of reference Pillar & working Bench marks					
do				all	
QVTMB P (24) = 2.535 Km					
@ RS 10215.34/Km					RS 26023.00

2) Const. of reference Pillar					
QVTMB P (24) = 2.535 Km					
@ RS 10459.77/Km					RS 26576.00

3) clearing & grubbing road					
Land		do		all	

QVTMB P (24) = 0.76 Hect					
@ RS 51133.76/Hect					RS 38862.00

4) Const. of Embankment					
1000m lead		do		all	
QVTMB P (24) = 720m ³					
@ RS 174.94/m ³					RS 125957.00

5) Const. of Embankment					
1000m lead		do		all	
QVTMB P (24) = 16800m ³					
@ RS 58.70/m ³					RS 98616.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) const. of sub grade					
4 E1 shoulder do all					
QVTMBP(24) = 289.80 m ²					
@ RS 176.58/m ² ———					RS 51173.00
7) const. of road way					
cutting do all					
QVTMBP(25) = 237.815 m ²					
@ RS 74.16/m ² ———					RS 17340.00
8) const. of GSB grade 7					
do all comp					

QVTMBP(25) = 1019.93 m²
 @ RS 2854.00/m² ——— RS 2910901.00

9) E/W in excavation in
 found do all
 QVTMBP(25) = 47.46 m²
 @ RS 269.32/m² ——— RS 12782.00

10) sand filling in found
 do all
 QVTMBP(25) = 4.12 m²
 @ RS 400.59/m² ——— RS 1670.00

11) 4 pce m25 grade in
 found do all
 QVTMBP(25) = 2.70 m²
 @ RS 5868.87/m² ——— RS 15846.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12) S/P/H Hyp bar					
FA 415 do do					
QVTMBP (26) =					3.0747 MT
@ RS 45902.23/MT					RS 139299.00
13)					
39) P/V RCC m25 grade in					
structure do do					
QVTMBP (28) =					47.92 m ²
@ RS 7360.82/m ²					RS 352328.70
14)					
40) Base filling behind					
abut do do					

QVTMBP (28) = 21.60 m²
 @ RS 2725.99/m² = RS 58881.00

15) P/V work back in

41) concrete do do

QVTMBP (28) = 30 M²

@ RS 83.11/each = RS 2493.00

16) P/V 4 sides mmb

27) Board do do

QVTMBP (28) = 2 M²

@ RS 11479.36/each = RS 22879.00

17) P/V Laying spreading WBPB-3

10) do do

QVTMBP (29) = 393.76 m²

Continuation

QVTMBP (29) = 231.99 m²

625.75 m²

@ RS 3555.19/m² = RS 2224660.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18/14) const. of PCC mzs					
grade do do					
QUTM BP (24) =					558 m ³
@ RS 7023.32/m ³ =					RS 3919013.00
					10016198.00
Add 12% GST =					1201944.00
Add 1% GST =					100162.00
					11218142.00
less 0.02% below (-)					2244.00
					11215898.00
less previous payment (-)					5956639.00

Net- 5259259.00

09/4/2024
JE