

**कार्यपालक अभियन्ता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बगहा-2**

पत्रांक 338...../बगहा-2, दिनांक 18/5/2021

प्रेषक,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बगहा-2

सेवा में,


अपर-मुख्य कार्यपालक पदाधिकारी,
सह-सचिव, बी0आर0आर0डी0ए0,
बिहार, पटना।

विषय:- MMGSY (Gen.) योजना अंतर्गत निर्माण कार्य की राशि के अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY (Gen.) योजना अंतर्गत संलग्न सुची के आधार पर पथ में निर्माण कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।
अनु0- यथोक्त।

विश्वासभाजन


18.05.21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल बगहा 2

ज्ञापांक 338...../बगहा-2, दिनांक 18/5/2021

प्रतिलिपि :- नोडल पदाधिकारी, MMGSY (Gen.) ब्राडा, पटना को सूचनार्थ समर्पित।



18.05.21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल बगहा 2

Rural Works Department
MMGSY (GEN) Allotment Requisition Format

Name of Division :-Bagaha-2

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Value (in Lakh)		Allotment Received (in Lakh)	Total Expenditure as per MIS (in Lakh)	Value of Measurement (in Lakh)	Current Demand (in Lakh)	Remarks
				Length (In KM)	Amount (In Lacs)	Main Work (in Lacs)	Maint. (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2020-21	PWD Road To Siswa Tola	Ravi Kumar Tiwari	1.890	193.21589	180.08422	12.99642	179.14290	179.14290	179.88955	0.74665	
2	2020-21	Ultawa to Ultawa Tola	Virendra Singh	0.650	64.08318	58.12827	4.85908	38.40485	38.40485	58.09351	19.68866	
3	2020-21	Jhhavtiya to Jhhavtiya West Tola	Anil Kumar Pathak	1.650	148.81412	135.38480	13.20601	102.12645	102.12645	114.21867	12.09222	
4	2020-21	Jhhavtiya to jhhavtiya North Tola	Ravi Kumar	0.310	30.52235	23.72716	2.18631	13.86673	13.86673	22.72491	8.85818	
Total				4.500	436.636	397.324	33.248	333.541	333.541	374.927	41.386	


 Executive Engineer,
 RWD (W) Division Bagaha-2
 18/5/21