

BHORE BARRAMAN TO ZORAMAR CHHAPAR

Schedule XLV-Form No. 134

JASHWANT KUMAR RAY DIVISION

धरम - अक्षर SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-No-437

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st on A/c Bill</u>				
<u>Name of work - Const. of a road from Bhorey -</u>					
<u>Berauna to Joravari chapor under -</u>					
<u>MMGSY (SG) in Bhorey Block.</u>					
<u>Agency - Jashwant Kumar Rai.</u>					
<u>Agreement No - 05 SBD/2020-21.</u>					
<u>Date of work started - 12-09-2020.</u>					
<u>Date of completion - 11-06-2021.</u>					
<u>Date of measurements - 20-02-2021.</u>					
<u>Record Measurements</u>					
<u>(1/1) Construction of working bench</u>					
<u>mark on per S/D/4.</u>					
<u>Length = 0.400 km.</u>					
<u>(2/2) Construction of reference Pillars</u>					
<u>on per S/D/4.</u>					
<u>Length = 0.400 km.</u>					
<u>(3/3) Clearing and Grubbing road -</u>					
<u>land on per S/D/4.</u>					
<u>$2 \times 400.0 \times 1.50 = 1200 \text{ m}^2$</u>					
<u>$= 0.12 \text{ Hectare.}$</u>					
<u>(4/4) Const. of embankment with approved</u>					
<u>materials lead upto 1000 m.</u>					
<u>$2 \times 5 \times 80.0 \times \frac{1.20 + 0.9}{2} \times 0.850 = 267.75 \text{ m}^3$</u>					
<u>/</u>					

Continuation

$$B/F \rightarrow 2826381 = 00$$
Continuation