

BHOJHATA PMGSY TO BHAGWANPUR YADAV

TOLA

Schedule XLV-Form No. 134

PUTR ENGINEERING & CONSDIVISION

SUB-DIVISION

PMGSY-SC

MEASUREMENT BOOK

MB-No - 482

Name of work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record measurml</u>					
N/W - Cctis of road from Bhojhatta					
Pmasy to Bhagwanpur Yadav					
tela. length - 1.700k					
N/Agency - Pura Engineering & Consti Coy					
Agr NO. 44/S.P.D M.M.B.Y/84/2020-21					
Agr value - B 13581496 = 0					
(B 12372219 + 1209277)					
Date of commencement - 04.10.2020					
Date of completion - 03.10.2021					
Date of measurml - 10.02.2021					

Construction of 1000 mm dia 0.13					
Double vent H.P. Culvert - 02 Nos.					
(1/31) E/W excavation in trench					
as per tech sp.					
$2 \times 2 \times 8.18 \times 1.55 \times 1.675 = 84.94 \text{ m}^3$					
$2 \times 1 \times 7.20 \times 3.26 \times 0.54 = 25.50$					
110.44 m ³					
(2/32) Sand fill in trench					
as per tech sp.					
$2 \times 2 \times 8.18 \times 1.55 \times 0.10 = 5.07 \text{ m}^3$					
$2 \times 1 \times 8.093 \times 3.26 \times 0.10 = 5.27$					
10.34 m ³					
(3/33) Bricks in flat slabs in					
trench - - - as per					
$2 \times 2 \times 8.18 \times 1.55 = 50.71 \text{ m}^2$					
$2 \times 1 \times 8.093 \times 3.26 = 52.76$					
103.47 m ²					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					MF B 6085785 = 0
10886.417. below for Agreement					⊖ B 390095 =
					B 5695630 =
(21/45) Add 127.687 (+)					B 683476 =
(27/46) Add 17. Lab CD (+)					B 56956 =
(23/47) Add S.F. — (Under TMBP-10)					(+) B 109439 =
					B 6545501 =
less Previous Paymt.					⊖ B 2094560 =
					B 4450941 =
<i>Chd</i> <i>11/5</i>					

12/04/2021
28/12
22