

MMESY: - SC. Hf (612)

Schedule XLV-Form No. 134

MMESY: - Const of Road from PWD main road
Hondabai Road to Choudhary Jela main road
Pur Propose Road to main road
DIVISION

SUB-DIVISION

MEASUREMENT BOOK

591
9/3/21.

81031-411111 21124

Ist on A/c bill

Abstract of cost

8

Sch. XLV—Form No. 134



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) providing and fixing of working bench mark pillar — E 12.					
Qty vide P-②					
2.10 Km @ Rs. 3902.28/Km — Rs. 81951					
(2/2) providing and fixing of working reference pillar — E 12.					
Qty vide P-②					
2.10 Km @ Rs. 1797.01/Km — Rs. 37741					
(3/3) clearing and grubbing Road land — E 12.					
Qty vide P-②					

1.47 Hect @ Rs. 52970.33/Hect — Rs. 778661					
(4/4) excavation for Road way in soil — E 12.					
Qty vide P-⑤					
144.90 m ² @ Rs. 75.57/m ² — Rs. 109501					
(5/5) construction of embankment with material lead 1000m — E 12.					
Qty vide P-④					
1338.85 m ² @ Rs. 153.66/m ² — Rs. 2057281					
(6/6) construction of subgrade and earthen					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Shoulder with material					
— E.I.					
Qty vide P-⑤					
1309.51m ³ @ 12x.192.25/m ³ — P.S.					251753+
(7/7) Construction of					
granular sub base					
by providing well					
graded material.					
— E.I.					
Qty vide P-⑥					
1198.96m ³ @ 12x.2802.99/m ³ — P.S.					3360673+
(8/8) Providing, laying					
spreading and					
compacting WBM Gr-III					
stone material — E.I.					
Qty vide P-⑦					
345.95m ³ @ 12x.3392.23/m ³ — P.S.					1173542+
(9/21) Providing and fixing					
of typical masonry					
informatory sign board					
— E.I.					
Qty vide P-⑧					
2.00 Nos @ 12x.11006.73/each — P.S.					22013+
					P.S. 5114494+
Add 12% Crst (F)					P.S. 613739+
Add 1% L.Cess (F)					P.S. 51145+
Add 10% Reiguporage (F)					
(i) Embankment					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1338.85 m ³ @ 34.81 m ² — Ps. 4661 t					
(ii) Subgrade					
1309.51 m ³ @ 34.81 m ² — Ps. 4558 t					
(iii) GSB					
1198.96 m ³ @ 581.09 m ² — Ps. 69670 t					
(iv) WBM Gr. III					
345.95 m ³ @ 714.30 m ² — Ps. 24711 t					
Total					Rs. 5882978 t
less 0.15% as per					
agg. (✓)					Rs. 8824 t
					Rs. 5874154 t
					 06-05-21 J-E

Continuation