

(wool D BANK) - Brownsville to Kusanari

Schedule XLV-Form No. 134

W. M. 12145

DIVISION

41.6.140.155

9-20

SUB-DIVISION

MEASUREMENT BOOK

પ્રમાણિત ભાગમાં આપેલ છે કે આ માપન
પદ્ધતિ-૧ ના મુજબ કરવામાં આવી છે-100 (મીટર)
પરથી જે માપન અભિમાનના ભાગ
અવકાશમાં ભરી શકાય છે.


09.01.2020
Executive Engineer
Rural Works Department
Works Division Phulparas

Sch. XLV-Form No. 134

ગામુડીયા DIVISION
SUB-DIVISION

Measurement Book

No. 155

19.120


09.01.2020
Name of officer Executive Engineer
Rural Works Department
Works Division Phulparas

Date of first entry _____

Date of last entry _____

(iii) (WORLD BANK)-Bhawanipur to Kuchaman

Lst on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. of					
			road		
			Bhaupur to		
			Kusmali under		
			MMGSY (WB)		
Name of Agency					
Systematic Advance					
Const Put Ltd					
Agreement No. 445BD/2019-20					
Date of Commencement:- 15.11.2019					
Date of Measurement:- 30.10.2020					
Item No. 01					
Setting out pillars					
8 Nos x 2.007 km = 16.78					
					Say 17 Nos.
Item No. 02					
Cleaning & grubbing					
road land					
20.17 x 3.50 = 7329.50					
					Say 0.73 H
Item No. 03					
Dismantling of					

Continuation

Abstract of Est on A/c B.M

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date 14.11.2020					
Item No. 01					
Providing & fixing of working B.M & reference pillars					
Vide this M.B. Page 1 - 17 Nos					
17 Nos @ Rs 2661 = 26/Nb					
→ Rs 44,232 200					
Item No. 02					
Cleaning & grubbing road land by manual means					
Vide this M.B. Page 1 - 0.23 H					
0.23 H @ Rs 49,720 = 47/14					
→ Rs 36,310 200					
Item No. 03					
Dismantling of existing structure as per specification					
Vide this M.B. Page 1 - 260.00 m ³					
260.00 m ³ @ Rs 228.40/m ³					
→ Rs 59,384 200					
Item No. 04					
Removing all types of house pipe					
About 600mts 900mm					

Continuation

Rs 1,39,927 = 00

R 1,29,827 = ..

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
dia H.P					
Vide H.M.B. Page 2 -					15.00 m
15.00 m @ R 229 = 83/m					
→ R 3447 = ..					
It is made of					
Excavation for					
roadway in soil					
using manual means					
Vide H.M.B. Page 2 -					138.60 m ³
138.60 m ³ @ R 82 = 01/m ³					
→ R 11,367 = ..					
It is made of					
Consol. of embankment					
with material obtained					
from borrow pits					
(a) For 1000 m lead					
Vide H.M.B. Page 3 -					455.15 m ³
455.15 m ³ @ R 187 = 5/m ³					
→ R 85,345 = ..					
(b) For 100 m lead					
Vide H.M.B. Page 3 -					1,820.60 m ³
1,820.60 m ³ @ R 142 = 68/m ³					
→ R 2,59,745 = ..					
It is made of					
Earthwork in excavation					

Continuation

R 4,99,831 = ..

Sch. XLV-Form No. 134

8 Rs 4,99,831 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
for foundation					
Vide this M.B. Page 3-					148.98
148.98m ³ @ Rs 2412.90/m ³					
Rs 39,020 = 00					
Item No. 08					
Providing M.B.					
(1:2:5) as levelling					
Course in foundation					
Vide this M.B. Page 3-					22.98
22.98m ³ @ Rs 6881 = 11/m ³					
Rs 1,58,128 = 00					



Item No. 09					
P.C.C. in substructure					
Complete as per specification					
Vide this M.B. Page 4-					168.72
168.72m ³ @ Rs 7,860 = 62/m ³					
Rs 13,26,244 = 00					
Item No. 10					
Providing & laying					
R.C.C. pipe 11 P. 300mm dia					
Vide this M.B. Page 4-					37.50
37.50m @ Rs 3813 = 15/m					
Rs 1,42,993 = 00					
Item No. 11					
Comp. of granules					

Continuation

Rs 21,66,216 = 00

9

Sch. XLV-Form No. 134 $\text{Rs } 21,66,216 = \dots$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
sub base by providing well graded material					
✓ vide the M.B. page 4 - 718.20					
718.20 m ³ @ Rs 3711 = 26,65,276 =					
→ Rs 26,65,276 =					
Item No. 12					
Providing & fixing of typical masonry					
infrastructure rig bed					
with Lgs. as per					
road specification					
✓ vide the M.B. page 4 - 2H					
2H. @ Rs 10,442 = 20,884 =					
→ Rs 20,884 =					
Rs 48,52,376 =					
Deduct 1.72%					
as per contract. @ Rs 83,461 =					
Rs 47,68,915 =					
 14.11.2020					
 01/04/2021					

Continuation