

LO32 NAHTHOUR To RANPUR UDAY PUR

TOLA

Measurement Book

Schedule XLV-Form No. 134

BEWIPUR

MMGSY.SC
DIVISION

ALINAHAR

SUB-DIVISION

2019.20

BIRIN KUMAR PATHAK

M.B.N. 1176

Particulars	Details of actual measurement				Contents of area
	No. °	L.	B.	D.	
2 nd Final Bill					
N/W - const ⁿ of road from					
Lt 32 Mahthouy to Rampur					
Udai Purvi to (MMBS Y-se)					
N/A - Sri Bipin Pathak					
Aggr. No. of (SBD) / 19-20					
Date of start of Aggr. 17.03.2021					
Date of comp. as per Aggr. 16.12.2021					
Extended D.O. as comp. 14.03.2022					
Actual date of comp. 15.01.2024					
14.03.2024					
Abstract of cost					

① Constⁿ of G.S.B
 8 B.M.
 V.T.M.B.P. ① 5.27^h
 @ 2947.650 - 15534.80

① Constⁿ of Ref. & work
 1 B.M.
 V.T.M.B.P. ① 1 NO.
 @ 4170.80 - 4171.80

② Constⁿ of Pillar
 2 Buttees
 V.T.M.B.P. ① 4 NOS
 @ 1920.28 - 7681.0

Continuation

C.O -

11852.8

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F			11852.00
(3) Clearing & grubbing Road					
		V.T.M.B.P (19)	0.32 Ha		
		@	49498.70		15839.00
(4) Excess of road work in soil					
		V.T.M.B.P (19)	74.10 m ²		
		@	74.10		5715.00
(5) Const of emb. with 1000 m lead					
		V.T.M.B.P (19)	186.63 m ²		
		" (33)	93.59 m ²		
			280.22 m ²		
		Limited to	234.018 m ²		
		@	175.110		40978.00
(6) Const of emb. with 100 m lead					
		V.T.M.B.P (19)	435.47 m ²		
		" (33)	218.36 m ²		
			653.83 m ²		
		Limited to	546.042		
		@	139.620		76238.00

Continuation

Co-

156620.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	—	—	150620.00
(7) Const ⁿ of sub grade & shoulder					
V.T.M.B.P (19)		522.80m ³			
" (23)		17.78m ³			
		540.58m ³			
@		176.750			95548.00
(8) Const ⁿ of G.S.B					
G.S.B					
V.T.M.B.P (21)		347.70m ³			
" (24)		5.27m ³			
		352.97m ³			
Limited to		351.360m ³			
@		2947.650			1035686.00
(9) Paving, Laying, spreading & Comp. W.B.M G.S.B					
V.T.M.B.P (26)		219.37m ³			
" (25)		4.48m ³			
		223.85m ³			
Limited to		223.763m ³			
@		3659.150			818782.00
C.O					21,00636.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	—		21,00636.00
(10) Prdg. & Applying Prime Coat	10				
V.T.M.B.P (47)		2371.52m			
Limited to 2371.50m ³					
@ 41.500					98417.50
(11) Prdg. & Applying tack Coat	11				
V.T.M.B.P (28)		2371.50m			
@ 14.070					33367.10
(12) Prdg. Laying & rolling M.S.S	12				
V.T.M.B.P (28)		2371.50m ³			
@ 206.190					488980.00
(13) Const ⁿ of 40-x-rmp. C.C Pavement	13				
V.T.M.B.P (26)		96.70m ³			
@ 7403.920					715959.00
(14) Laying brick Soling	14				
V.T.M.B.P (29)		77.40m ²			
@ 472.480					36570.00

Continuation

C.O. -

34,73,929.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	—	—	34,73,929.00
(15) R.C.C. Mis Ordinary					
15 Km stone					
V.T.M.B.P. (29) 2 NOS					
@ 2406.390					4813.00
(16) R.C.C. Mis 200 m					
16 Stone					
V.T.M.B.P. (29) 4 NOS					
@ 625.490					2502.00
(17) P.B.F. typ. M.M.G.S.Y					
inf. sign board					
V.T.M.B.P. (29) 1 No					
V.T.M.B.P. (29) 2 No					
3 Nos @ 9481.72					28,445.00 9482.00
(18) E/W in excavated for str.					
24 V.T.M.B.P.					
(18) R.F. 2000 - 20 ft					
18 600 m eq. sample					
V.T.M.B.P. (29) 6 NOS					
@ 4022.691					24,136.00
					35,33,805.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R.F.			333.825 m
(19) P & R retro-reflect					
19 600 mm circle					
V.T.M.B.P (29) 4 Nos					
		@ 5149.646			20,599.10
(20) Retro-reflect - traffic					
20 600mm x 450mm rectangular					
V.T.M.B.P (29) 4 Nos.					
		@ 5034.280			20,374.80
(21) Boundary pillar					
21 V.T.M.B.P (30) 8 Nos.					
		@ 556.750			4454.00
(22) Road Marking with B.T					
22 V.T.M.B.P (30) 123.50 m ²					
		@ 735.40			90822.00
(23) Road marking with c.c					
23 V.T.M.B.P (30) 31.10 m ²					
		@ 817.22			25,416.00
					3695,253=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F		36,95,253=00
24 E/W in excavat ⁿ for str					
24 V.T.M.B.P	(21)	37.26	m ³		
		@ 260.59			9710=00
25 TYPE B (1st class)					
25 bedding					
V.T.M.B.P	(21)	4.26	m ³		
		@ 449.06			1913=00
26 Pvdg. P.C.C M.S in					
26 found ⁿ					
V.T.M.B.P	(21)	3.24	m ³		
		@ 5852.24			18,961=00
27 Head wall in brick					
27 masonry					
V.T.M.B.P	(21)	28.09	m ³		
		@ 5870.57			1,64,610=00
28 P&L R.C.C NP3 600 H.P.					
28 V.T.M.B.P	(21)	15.00	m		
		@ 2585.72			38,786=00
				C.O	39,29,234=00

Continuation

Continuation

Continuation

MEMO OF PAYMENT

2nd on P/C Bill



43

Sch. XLV-Form No. 134

Value → 590355

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SPE 87. →		47	229	= 0	
JTE 17. →		5	904	= 0	
LC 17. →		5	904	= 0	
SGSTE 17. →		5	904	= 0	
CGSTE 17. →		5	904	= 0	
ROY. →		33	081	= 0	
S. fee →		11	333	= 0	
		<u>1,15,259 = 0</u>			
By CFMS →		<u>47,5096 = 0</u>			
		<u><u>5,90,355 = 0</u></u>			

Passed for Rs. 590355 = 0 (Five Lakh
Ninety Thousand Three Hundred Fifty)
Five) only -



 Divisional Account Officer Executive Engineer
 R.W.D. Works Division R.W.D. Works Division
 Benapur Benapur

Token no - PNB 20210402158

Date - 12/4/21