

5058 To PARDI PURVI TOLA

Schedule XLV-Form No. 134

MMGSY-SC

BE NIPUR DIVISION

GAHANSHYANPUR SUB-DIVISION

Measurement Book

M.B.No. 1349

31/4/2020 कृष्ण सा

M.B.N. — 1349

INDEX

PAGE

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 1000 कन. हैं जिस को
सहायक अभियंता उपेन्द्र कु. राम ग्रामीण
कार्य विभाग कार. प्रमंडल
धनश्यामपुर नाम से निर्गत किया जाता है

हस्ता २

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेनीपुर (दरभंग)

रंजन
२०/११/२०२४

1st on A/c bill.

Name of work:- Construction of M.H.S.Y Road
with Maintenance of Road from
SOS to padri pusbitala.

Agency:- Aradhesh Kumar Jha, Hill-Nawada,
Block - Benipur, Dist - Darbhanga

Agreement No:- 79/SBD/2020-21

Agreement Rate:- 3.02 % of per B.O.D.

D.O.S:- 31.12.2020

D.O.C:- 30.12.2021

Dated Benroy.

Abstract of cost

(11)

pro- self govt

Pillars - - - - - cl,

Continuation

C.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1.0 Nos	Qty (1)				
	CR 4211.59/each				4212 =
(2)	per setting out pillars				
	- - - - -				
3.0 Nos	Qty (1)				
	CR 1941.35/each				5824 =
(3)	clearing & grubbing the				
	Road work - - -				
0.296 Hect	Qty (2)				
	CR 49496.70/Hect				14651 =
(4)	per excavation in				
	sand using with hydraulic excavator - - -				
16.50 m ³	Qty (2)				
	CR 74.100/m ³				1223 =
(5)	per construction of				
	sub embankment				
	with Material - - -				
	(Lead up to 100.0 m)				
484.318 m ³	Qty (4)				
	CR 175.110/m ³				84809 =
(6)	per construction of				
	embankment with				
	Material obtained - - -				
	(Lead up to 100.0 m)				
1130.076 m ³	Qty (4)				
	CR 139.62/m ³				157781 =
					268500 =

Continuation

C.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	26	8500 =
(7/5)	pro. construction of				
	G.S.B. with all grade				
	Material - - - -			el,	
511.467 m ³	Qty id up (10)		TmB		
	CR 3072.70/m ³			Rs 1572096 =	
(8/8)	pro. laying & spreading &				
	Compacting 1st B.M				
	Gravel - - - -			el,	
67.50 m ³	Qty id up (11)		TmB		
	CR 3811.46/m ³			Rs 2572792 =	
(9/12)	pro. & fixing 'logs' of				
	NM 154 project to km -				
2.0 m ³	Qty id up (2)		TmB		
	CR 9515.60/each			Rs 19031 =	
(10/24)	pro. E/W in excavation				
	in foundation - - -			el,	
61.25 m ³	Qty id up (9)		TmB		
5.31 m ³	Qty id up (6)		TmB		
66.56 m ³	CR 260.59/m ³			Rs 17345 =	
(11/24)	pro. pcc NIS in open				
	foundation - - -			el,	
5.95 m ³	Qty id up (5)		TmB		
	CR 5986.69/m ³			Rs 35621 =	
(12/25)	pro. 1st class bedding -			el,	
7.82 m ³	Qty id up (6)		TmB		
	CR 449.660/m ³			Rs 3512 =	
				Rs 2173379 =	

Continuation

C.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. f	Rs 21	733992 =
(13/27)			For Head wall masonry		
			Masonry work in cm		
			(1:4) in sub structure - el,		
50.70 m ²			Attnidex (5) TMB		
4.09 m ²			Attnidex (8) TMB		
54.79 m ²			CRs 5903.30/m ²	Rs	323442 =
(14/28)			prop laying Rec pipe		
			NP3 (600 mm d) - el,		
15.0 m			Attnidex (7) TMB		
			CRs 2599.88/m ²	Rs	389982 =
(15/29)			prop laying Rec pipe		
			NP3 (600 mm d) - el,		
7.50 m			Attnidex (5) TMB		
			CRs 3612.021/m ²	Rs	270902 =
(16/30)			plastering with cm (1:4)		
			masonry work - - el,		
82.43 m ²			Attnidex (9) TMB		
limit 62.67 m ²			CRs 184.89/m ²	Rs	115872 =
				Rs	2574496 =
			Add 12% GST (+)	Rs	3089402 =
			Add 1% LC (+)	Rs	257452 =
				Rs	2910181 =
			Less 3.02% as per Agt	Rs	878872 =
				Rs	2822294 =

Continuation

C.O

	Material Statement					
	Wand Sail.	Q/Sec	Stone Chips	Stone Metal	Stone Screen	Porter
<u>E/W</u> 1614.394 m ³	1614.394	-	-	-	-	-
<u>G/S</u> 511.467 m ³	-	130.935	-	523.74	-	-
<u>C/III</u> 67.50 m ³	-	-	-	81.675	16.20	-
<u>PCC</u> 5.95 m ³	-	2.678	5.356	-	-	-
<u>H/W</u> 54.79 m ³	-	13.807	-	-	-	27395.0
<u>Plaster</u> 62.67 m ²	-	1.579	-	-	-	-
Royalty for this bill.	1614.394	148.999	5.356	605.415	16.20	27395.0
	m ³	m ³	m ³	m ³	m ³	Nos.
Roy →	53275	11175	804	90813	2430	1233
Local sand :-	7.82 m ³	→ 587			16031	720
S. fee -	5328	2682	338	38142	1021	200
<u>Ans.</u> 17-2-21		74100			47	65200
<u>M/E</u>						

Scanned with CamScanner

1st on A/C Bill


16


Sch. XLV-Form No. 134

Value $\rightarrow 903134=0$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SPE 81. $\rightarrow$		7225	120		
STE 11. $\rightarrow$		903	220		
LE 11. $\rightarrow$		903	220		
CSTE 11. $\rightarrow$		903	220		
SSTE 11. $\rightarrow$		903	220		
ROY. $\rightarrow$		1603	1720		
S. fee $\rightarrow$		476	5220		
		316	34820		
By CFMS $\rightarrow$		5867	8620		
		903	13420		

Passed for Rs. 903134=0 (Nine Lakh Three Thousand one hundred Thirty Four) only -


 Divisional Account Officer
 R.W.D. Works Division
 Benipur


 Executive Engineer
 R.W.D. Works Division
 Benipur

TOKEN - PNB 20210402196

Date - 12/4/2021.