



Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                                      | Details of actual measurement |    |    | Contents of area |
|--------------------------------------------------|-------------------------------|----|----|------------------|
|                                                  | No.                           | L. | B. | D.               |
| Ist on A/c Bill                                  |                               |    |    |                  |
| Name of work + Pipea More To Pipea Tola          |                               |    |    |                  |
| Under M.D. G.S. 7 in Kestor block                |                               |    |    |                  |
| Agency + Sri Havel Kestor Singh ill-Sakha        |                               |    |    |                  |
| P.D. - P.D. 100, P.S. Kestor, Dist - Bhat (Bhat) |                               |    |    |                  |
| Ag. No. + 2/8 B.D. / 21-22.                      |                               |    |    |                  |
| date of work start + 15-04-21.                   |                               |    |    |                  |
| date of completion + 14-04-22.                   |                               |    |    |                  |
| date of measurement + 26-04-21.                  |                               |    |    |                  |
| (13.) P.V. Survey of Titled 200 NG's             |                               |    |    |                  |
| enforcement sign board citizen                   |                               |    |    |                  |
| enforcement board + reinforcement                |                               |    |    |                  |
| board - 10 - 21 - 2 HOS                          |                               |    |    |                  |
| (1.) P.V. Survey of working bend                 |                               |    |    |                  |
| work / reference pillar - do - Elk               |                               |    |    |                  |
| (i) Bend work - 3 HOS                            |                               |    |    |                  |
| (ii) reference pillar - 10 HOS                   |                               |    |    |                  |
| (2.) clearing & grubbing road land               |                               |    |    |                  |
| do - 17                                          |                               |    |    |                  |
| 13 30.00 4.50 = 1755.00m <sup>2</sup>            |                               |    |    |                  |
| 5 30.00 3.50 = 525.00                            |                               |    |    |                  |
| 6 30.00 3.75 = 675.00                            |                               |    |    |                  |

Continuation

| Particulars                        | Details of actual measurement |     |      |          | Contents of area |
|------------------------------------|-------------------------------|-----|------|----------|------------------|
|                                    | No.                           | L.  | B.   | D.       |                  |
| Is on                              |                               | A/C | Bill |          |                  |
| Abstract of cost.                  |                               |     |      |          |                  |
| (1) PIV & existing of working bend |                               |     |      |          |                  |
| mark & reference pillar            |                               |     |      | do - P/L |                  |
| (a) bend mark                      |                               |     |      |          |                  |
| 3 NOS vide T.R.B Page 1            |                               |     |      |          |                  |
| € 3677.55/HOS                      |                               |     |      |          | 11033.00         |
| (b) Reference Pillar               |                               |     |      |          |                  |
| 10 NOS vide T.R.B Page 1.          |                               |     |      |          |                  |
| € 1686.44/HOS                      |                               |     |      |          | 16864.00         |
| (2) demerit & gambler's road land  |                               |     |      |          |                  |
|                                    |                               |     |      | P/L      |                  |

|                                           |  |  |  |  |             |
|-------------------------------------------|--|--|--|--|-------------|
| 0.898 Hce vide T.R.B Page 2.              |  |  |  |  |             |
| € 52970.33/Hce                            |  |  |  |  | 47567.00    |
| (3) Constn of embankment with approved    |  |  |  |  |             |
| material with lead up to 100m - do - P/L. |  |  |  |  |             |
| 3500.174m <sup>3</sup> vide T.R.B Page 2. |  |  |  |  |             |
| € 143.06/m <sup>3</sup>                   |  |  |  |  | 500,735.00  |
| (4) Constn of embankment with approved    |  |  |  |  |             |
| material obtained from borrow pits        |  |  |  |  |             |
| Lead 1500m - do - P/L                     |  |  |  |  |             |
| 454.824m <sup>3</sup> vide T.R.B Page 2.  |  |  |  |  |             |
| € 190.07/m <sup>3</sup>                   |  |  |  |  | 86,448.00   |
| (5) Constn of subgrade & earthen          |  |  |  |  |             |
| shoulders with approved material          |  |  |  |  |             |
| obtained from borrow pit lead 1500m       |  |  |  |  |             |
| Continuation                              |  |  |  |  | 6,62,647.00 |

## Sch. XLV-Form No. 134

| Particulars                                                               | Details of actual measurement |    |      | Contents of area |
|---------------------------------------------------------------------------|-------------------------------|----|------|------------------|
|                                                                           | No.                           | L. | B.   |                  |
|                                                                           | do                            |    | E/S. |                  |
| 3715.10 $\frac{3}{100}$ vide T.B. B Page 9.                               |                               |    |      |                  |
| C 191.76 $\frac{3}{100}$                                                  |                               |    |      | 712,296.00       |
| (6.) PIV GSB G.I. with well graded material of Per T.S. clause 401-10-E/S |                               |    |      |                  |
| 1853.54 $\frac{3}{100}$ vide T.B. B Page 10.                              |                               |    |      |                  |
| C 2946.92 $\frac{3}{100}$                                                 |                               |    |      | 54,62,234.00     |
| (7.) PIV W.B.B. G.I. with 100% stone                                      |                               |    |      |                  |
| Securing type 18? 405 T.S. clause                                         |                               |    |      |                  |
| 405 do E/S                                                                |                               |    |      |                  |
| 683.44 $\frac{3}{100}$ vide T.B. B Page 11                                |                               |    |      |                  |
| C 4356.08 $\frac{3}{100}$                                                 |                               |    |      | 29,77,128.00     |
| (13.) P/F typical T.B. G.S. 2000                                          |                               |    |      |                  |
| Sign board, citation information board                                    |                               |    |      |                  |
| & reinforcement board do E/S.                                             |                               |    |      |                  |
| 2 NOS vide T.B. B Page 1.                                                 |                               |    |      |                  |
| C 8948.10 $\frac{3}{100}$ NOS                                             |                               |    |      | 17,896.00        |
| (16.) E/W in excavation for Sand                                          |                               |    |      |                  |
| Trenches do E/S.                                                          |                               |    |      |                  |
| 217.292 $\frac{3}{100}$ vide T.B. B Page 2.                               |                               |    |      |                  |
| C 279.09 $\frac{3}{100}$                                                  |                               |    |      | 60,644.00        |
| (17.) PIV PCC 15 in foundation do E/S.                                    |                               |    |      |                  |
| 21.242 $\frac{3}{100}$ vide T.B. B Page 3.                                |                               |    |      |                  |
| 7.096 $\frac{3}{100}$ vide T.B. B Page 4.                                 |                               |    |      |                  |
| 28.338 $\frac{3}{100}$ C 5127.57 $\frac{3}{100}$                          |                               |    |      | 145,305.00       |
| Continuation                                                              |                               |    |      | 100,36,150.00    |