

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Kanuripa GGE to Katkenwa.					
Agency - Jitendra Kumar Singh					
Package No - MR-N/19-20/Raxaul/04					
Agrt. No - 170 of 2020-21					
Date of Work Order - 8/8/20					
Date of Completion - 7/5/21					
Date of entry - 13/11/20					

Description

① Clearing and grubbing - etc.

$2 \times 20 \times 30m \times 0.95m =$	$1140m^2$
$2 \times 20 \times 30m \times 1.20m =$	$1440m^2$
$2 \times 20 \times \overset{30m}{\cancel{30m}} \times 0.80m =$	$\overset{960}{\cancel{360}}m^2$
$2 \times 20 \times 30m \times 0.50m =$	$600m^2$
$2 \times 20 \times 30m \times 0.70m =$	$840m^2$
$2 \times 20 \times 30m \times 0.30m =$	$360m^2$
$2 \times 2 \times 30m \times 0.90m =$	$108m^2$
Total =	

$$\text{Hence } \frac{5448 m^2}{10000} = 0.5448 \text{ Hect.}$$

$$\text{Limit} = 0.51 \text{ Hect.}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ P/A of Tank Coat - etc.					
	20 Nos	30m	3.75m		$= 2250\text{m}^2$
	20 Nos	30m	3.75m		$= 2250\text{m}^2$
	20 Nos	30m	3.75m		$= 2250\text{m}^2$
	20 Nos	30m	3.75m		$= 2250\text{m}^2$
	20 Nos	30m	3.75m		$= 2250\text{m}^2$
	20 Nos	30m	3.75m		$= 2250\text{m}^2$
	2 Nos	30m	3.75m		$= 225\text{m}^2$
	1 No	10m	3.75m		$= 37.50\text{m}^2$
	3670m	Total			$= 13762.50\text{m}^2$
Tank coat over Patch work					
	Qty Same as item ⑥				$= 2107.78\text{m}^2$
	Total				$= 15870.28\text{m}^2$
Add. Extra bitumen on curve					
	8 Nos	12m	$(5.0\text{m} - 3.75\text{m})$		$= 120.00\text{m}^2$
	Total				$= 15990.28\text{m}^2$
⑨ P/L of Semi dense bituminous					
Concrete (SDBC) Surfacing.					
	20 Nos	30m	3.75m	0.025	$= 56.25\text{m}^3$
	20 Nos	30m	3.75m	0.025	$= 56.25\text{m}^3$
	20 Nos	30m	3.75m	0.025	$= 56.25\text{m}^3$
	20 Nos	30m	3.75m	0.025	$= 56.25\text{m}^3$
	20 Nos	30m	3.75m	0.025	$= 56.25\text{m}^3$
	20 Nos	30m	3.75m	0.025m	$= 56.25\text{m}^3$
	2 Nos	30m	3.75m	0.025m	$= 5.625\text{m}^3$
	1 No	10m	3.75m	0.025m	$= 0.94\text{m}^3$
	Total				$= 344.07\text{m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					B.F. = Rs 2122276=00
31) P/F of Logo of Panchayat					
Q = 3 Nos					
@ Rs 11570=00					= Rs 34710=00
Total					= Rs 2223586=00
Add 12% GST					= Rs 266830=00
Add 1% b.cers					= Rs 22236=00
Total					= Rs 2292652=00
Less 0.17% below					= Rs 15798=00
Net Pay					= Rs 2276863=00
Chk. 17/11/20					
Add. Seigniorage Fee Rs 57136=00					
as per Govt.					
Total					= Rs 2333999=00
Less 0.17% below					= Rs 15895=00
Net Pay					= Rs 2318104=00
Chk. 17/11/20					
J.E.					
Chk. 18/11/20					
Chk. 18/11/20					