

34 SBD/2020-21

Koska Khushalpur to Khushalpur MMHSY
Road.

Schedule XLV Form No. 134.

D.O.A:- 26.06.2020
D.O.C:- 25-03-2021

Barysi

DIVISION

Barysa

SUB-DIVISION

Abhinav Traders:-

Measurement Book

: 1148

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd RA/C Bill</u>					
Name of Work:- Kolka Khud-halpur to Khushalpur.					
Name of Agency:- Abhinav Traders, At: Hanuman Mandir, Kolhi Colony Court Station, Dist:- Purnea.					
Agreement No:- 34 SDA/2020-21					
Agreement Value:-					
Const. Cost:- Rs. 59 20914200					
Maint. Cost. Rs. 3 989 71 200					
<u>Total Cost Rs. 6319 885200</u>					
Date of Agreement:- 26.08.2020					
Date of Completion:- 25.03.2021					
<u>Recovery measurements</u>					
① Further measurement:-					
Nil.					
24/03/2021 J.E.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract Cost 279/RA/O BDD.</u>					
① clearing and grubbing 2 of Rose land.					
0.48 Hare vide TMBP — 11/1					
CR. 51133 = 76 1/2 per Hare.					
Rs. 24,544.200					
② P/V & Fixing of 1 working bench mark.					
1.0 N. vide TMBP — 11/2					
CR. 43652 = 15 1/2 per Nos.					
Rs. 4362.200					
③ P/V & Fixing of 1 Reference pillars.					
2.0 N. vide TMBP — 11/3					
CR. 1992 = 06 per Nos.					
Rs. 3994.200					
④ P/V and Fixing of 12 MM 9.57 Informatory Sign board with logo.					
2.0 N. vide TMBP — 11/4					
CR. 9488 = 00 1/2 per Nos.					
Rs. 18976.200					
Rs. 51,876.200					

Particulars	Details of actual measurement.				Contents of area
	No.	L.	B.	D.	
					B.F. Rs. 51,876200
⑤ P/V and Fixing of 112 Citizen Information board.					
1.00 m ² vide TMBP — 12/5					
					@ Rs. 9488200/2 per m ²
					Rs. 9488200
⑥ Earth work in 17 excavation for foundn. of structure.					
29.80 m ³ vide TMBP — 12/6					
					@ Rs. 269232/2 per m ³
					Rs. 8026200
⑦ P/V M/S P.C.C. 18 in foundation.					
4.60 m ³ vide TMBP — 12/7					
					@ Rs. 574891/2 per m ³
					Rs. 2644500
⑧ P/V M/S P.C.C. in 19 Substructure.					
33.74 m ³ vide TMBP — 12/8					
					@ Rs. 651401/2 per m ³
					Rs. 21978300
					Rs. 215618200

Continuation

[illegible]

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R.S. Rs. 344,000200
(12) Const of embankment 5 with material lead up to 100m.					
805.196 m ³ vide T.M.B.P. — 14/13					
@ Rs. 185 = 69 1/2 per m ³					
					Rs. 149,517200

(13) Const. of subgrade and earthen shoulders with approved material					
90.38 m ³ vide T.M.B.P. — 14/13					
@ Rs. 187 = 33 1/2 per m ³					
					Rs. 16,931200

(14) Const of Granular sub-base by providing well graded material					
73.77 m ³ vide T.M.B.P. — 14/14					
@ Rs. 3238 = 66 1/2 per m ³					
					Rs. 238,916200

(15) P/V laying spreading and compacting of NDM Grd. III material					
132.76 m ³ vide T.M.B.P. — 14/15					
@ Rs. 3996 = 91 1/2 per m ³					
					Rs. 530,630200

Continuation

Rs. 18,79,994200

[illegible]