

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars                              | Details of actual measurement |    |    |    | Contents of area             |
|------------------------------------------|-------------------------------|----|----|----|------------------------------|
|                                          | No.                           | L. | B. | D. |                              |
| <u>Record Entry</u>                      |                               |    |    |    |                              |
| Name of work - Construction of Road From |                               |    |    |    |                              |
| OISIS Public School Akbarpur             |                               |    |    |    |                              |
| to middle school Akbarpur                |                               |    |    |    |                              |
| Agency- Priyatosh Kumar                  |                               |    |    |    |                              |
| Agmt No - 32(SBO)/2020-21                |                               |    |    |    |                              |
| Date of start- 10.08.2020                |                               |    |    |    |                              |
| Date of Completion - 09.05.2021          |                               |    |    |    |                              |
| (1) Clearing and grubbing                |                               |    |    |    |                              |
| Road Land                                |                               |    |    |    |                              |
| 8X30X2X1.80 =                            |                               |    |    |    | 864=00<br><del>720.00</del>  |
| 1X23X2X1.80 =                            |                               |    |    |    | 82.80                        |
| 3X30.00X2X1.50 =                         |                               |    |    |    | 270.00                       |
| 9X30.00X2X3.00 =                         |                               |    |    |    | 1620.00                      |
|                                          |                               |    |    |    | <u>2836.80 m<sup>2</sup></u> |
| 2837.00                                  |                               |    |    |    | - 0.284 Hect                 |
| 10000                                    |                               |    |    |    |                              |
| (2) Construction of Reference &          |                               |    |    |    |                              |
| working Bench marks -                    |                               |    |    |    |                              |
| 0.550 km                                 |                               |    |    |    |                              |
| Continuation                             |                               |    |    |    |                              |
| Psk<br>18/2/21<br>JK                     |                               |    |    |    |                              |
| AK<br>20/2/21<br>AE                      |                               |    |    |    |                              |

| Particulars                                                 | Details of actual measurement |    |    |    | Contents<br>of area |
|-------------------------------------------------------------|-------------------------------|----|----|----|---------------------|
|                                                             | No.                           | L. | B. | D. |                     |
|                                                             | BF Amed - Rs-2915314=∞        |    |    |    |                     |
| (11) Rec-m-15                                               |                               |    |    |    |                     |
| (i) ordinary Km-stone-                                      |                               |    |    |    |                     |
| Oly vide TMB-P-6                                            |                               |    |    |    |                     |
| 3 NO @ Rs-2165.46/Each-Rs-6496=∞                            |                               |    |    |    |                     |
| (ii) zoom stone-                                            |                               |    |    |    |                     |
| Oly vide TMB-P-6                                            |                               |    |    |    |                     |
| 4 NO @ Rs-593.51/Each-Rs-2374=∞                             |                               |    |    |    |                     |
| (12) Boundary Pillars-                                      |                               |    |    |    |                     |
| Oly vide TMB-P-6                                            |                               |    |    |    |                     |
| 11 NO @ Rs-495.32/Each-Rs-5449=∞                            |                               |    |    |    |                     |
| (13) Road marking - Concrete Sur                            |                               |    |    |    |                     |
| Oly vide TMB-P-6                                            |                               |    |    |    |                     |
| 110.00m <sup>2</sup> @ Rs-821.00/m <sup>2</sup> -Rs-90310=∞ |                               |    |    |    |                     |
|                                                             |                               |    |    |    | /                   |
|                                                             |                               |    |    |    | Rs-3019943=∞        |
| Add GST-12% (+) Rs-362393=∞                                 |                               |    |    |    |                     |
| Add labor 1% (+) Rs-30199=∞                                 |                               |    |    |    |                     |
|                                                             |                               |    |    |    | Rs-3412535=∞        |
| Deduct 16.11% Below =(-) Rs-549759=∞                        |                               |    |    |    |                     |
|                                                             |                               |    |    |    | Rs-2862776=∞        |
| Paid 23/04/21 JE                                            |                               |    |    |    |                     |
|                                                             |                               |    |    |    | 24/4/21 R.E.        |