

DHOBLYAH TOLA TO PWD ROAD (FDR 2020-21)

## Schedule XLV-Form No. 134

MB No-1456

DIVISION

KISHANPUR SUB-DIVISION

Measurement Book

प्रमाणित किया जाता है कि  
इस मापी पुस्त में मशीन द्वारा  
वैकित कुल 50 (पचास) पन्ने  
हैं/जिसमें श्री राजा विमल  
कुमार शर्मा आरम्भिक अवस्था में  
मिलानपुर में निर्मित किया जाता  
है

16/8

कार्यपालक अभियन्ता  
ग्रामीण कार्य विभाग  
कार्य प्रभुत्व (सुपरीन्टेंडेंट)

मिलानपुर

Re-issued to Shri Mayank Rana,  
I.E., Kishanpur.

(RUB)

17.08.2020  
A.E.

Sch. XLV—Form No. 134

R.W.D. Supaul DIVISION

R.W.D. Kishanpur SUB-DIVISION

MEASUREMENT BOOK

No. 1458

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

Name to work

Situation of work

System by which work is executed

Date of measurement

No. and date of agreement

These four lines should be repeated at the commencement of the measurements relating to each work.

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of work - Reformation of Road from Chikizaki to 1st road.

Agency - Departmental

Authority - EE RWD works division Secpaul

Date of measurement -

①/2 Laying brick balls in Damage portion

Ch 500m

$$1 \times 29m \times \frac{4.9m + 2.4m + 1.2m}{2} \times 0.9m = 78.30m^3$$

Ch 550m

$$2 \times 62m \times \frac{2.5m + 1.0m}{2} \times 0.6m = 120.20m^3$$

Ch 612m

$$1 \times 12m \times \frac{7.5m + 6.6m + 5.7m}{2} \times 2.1m = 166.32m^3$$

Right

$$1 \times 23m \times 2.4m \times 0.5m = 30.12m^3$$

Ch 700m

$$1 \times 50m \times 2.1m \times 0.5m = 55.65m^3$$

Continuation

$$463.59m^3$$

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	

$$BFAT = 463.59 \text{ m}^3$$

Deduction for H.P

1500 mm  $\phi$ , 2 rows

$$\frac{\pi}{4} d^2 l = \frac{3.14}{4} \times (1.2)^2 \times 15 \text{ m} = (-) 16.956 \text{ m}^3$$

$$\text{total BFAT} = 446.634 \text{ m}^3$$

(2/3) Labour for cutting

62 mm to 75 mm

dia bamboo poles

to fix and making

sheds and driving

etc with all charges  
744

Ch 500 m

$$\left( \frac{50 \text{ m}}{0.45} + 1 \right) \times 1.25 \text{ m} = 162.361 \text{ m}$$

Ch 550 m

$$\left( \frac{2 \times 62 \text{ m}}{0.45 \text{ m}} + 1 \right) \times 1.25 \text{ m} = 345.679 \text{ m}$$

Ch 612 m

$$\left( \frac{1 \times 12 \text{ m}}{0.45 \text{ m}} + 1 \right) \times 1.25 \text{ m} = 34.583 \text{ m}$$

$$\left( \frac{1 \times 23 \text{ m}}{0.45 \text{ m}} + 1 \right) \times 1.25 \text{ m} = 65.139 \text{ m}$$

$$\left( \frac{1 \times 35 \text{ m}}{0.45 \text{ m}} + 1 \right) \times 1.25 \text{ m} = 98.972 \text{ m}$$

$$706.25 \text{ m}$$

Continuation



Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
(3/5) Labour for filling and fixing 75mm dia bamboo runners in position at every vertical pole - - do - do - all complete					
ch 500m					
5 no X 27m =					135.00m
ch 550m					
5 no X 62m =					310.00m
ch 612m					
5 no X 12m =					60.00m

5 no X 23m =	115.00m
ch 700m	
5 no X 35m =	175.00m
	805.00m

(4/6) supply of Bamboo at site	
$\left( \frac{\text{Bamboo piling}}{1.25} \times 2.5 \right) m +$	
$\text{Length of runner (m)} +$	
$\text{Area of chalky m}$	
1.913	
$= \left( \frac{706.25}{1.25} \times 2.5 \right) m + 805 m + 0$	
1.913	
= 1412.50m + 805m + 0	
= 2217.50m	

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Abstract of cost

- (1/2) Providing and laying of  
Brick bats do—  
do— all complete

Qty = 446.634 m<sup>2</sup> vide

TMB P-2

@ Rs 1864.35/m — Rs 832682.<sup>00</sup>

- (2/3) Labour for cutting  
62 mm to 75 mm  
dia bamboo poles  
— do — do — all complete

Qty = 706.25 m vide

TMB P-2

@ Rs 27.90/m — Rs 19704.38

- (3/5) Labour for fitting  
and fixing 75 mm  
dia bamboo runners  
in partition — do — do  
all complete

Qty = 805.00 m vide

TMB P-3

@ Rs 5/m — Rs 4025.<sup>00</sup>

- (4/6) Supply of Bamboo  
at site

Qty = 370 m vide

TMB P-4

@ Rs 158.44/Each — Rs 58623.<sup>00</sup>

Continuation

Rs 915034.38





# Inspection Report for Flood Damage Work

1. Name of PIUs :- E.E. RWD, Works Division Supaul.

2. Name of Block/Road :- Kishanpur  
Dhobiyahi Tola to pvd road.

## A. For Road

1. Damage Location/Chainage : 0.5 Km, 0.55 Km, 0.612 Km, 0.7 Km

2. Damage Length : 241 m

3. Nature of Damage : Due to flood

4. Datils of Restoration Works :

- Manterial being used in Restoration work : Brick bat, Bagar-pilling, Mume pipe
- Equipments/Tools being used in Restoration work : JCB, tractor
- Procedure taken up in Restoration work : filling
- Restored Length : 241 m

## B. For Bridge

## C. For Road

5. Damage Location/Chainage :

6. Damage Length :


7. Nature of Damage :

8. Datils of Restoration Works :

- Manterial being used in Restoration work :
- Equipments/Tools being used in Restoration work :
- Procedure taken up in Restoration work :
- Restored Length :

NA

nayan k Bane  
29.10.2020  
J.E

  
29.10.2020  
Signature of JE/AE/EE

  
29/10

  
Signature

(Name of Inspector)  
EE RWD Tahmang