कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग, कार्य प्रमंडल, अरवल।

पत्रांकः५५.२...../ अरवल

दिनांक 30-4-2021 /

प्रेषक,

कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, अरवल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी–सह–सचिव, बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय: — मुख्य मंत्री ग्राम सम्पर्क योजना (SC) के वित्तीय वर्ष 2021—2022 में व्यय हेतु निधि के आवंटन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि मुख्य मंत्री ग्राम सम्पर्क योजना (SC) के वित्तीय वर्ष 2021–22 में राशि आवन्टित किया जाय। आवंटन की अधियाचना से संबंधित प्रतिवेदन संलग्न कर समर्पित की जा रही है।

अनु० — यथोक्त। (आवन्टन की मॉग हेतु प्रपत्र)

> विश्वास्भातम् कार्यपालकं अभियता, ग्रामीण कार्य विभाग, कार्य प्रमंडल अरवल।

FORM GFR 19-A

(Government of India's Decision (1) below Rules-150 Form of Utilization Certificate up to the month of April – 2021

MUKHYA MANTRI GRAM SAMPARK YOJANA (SC) STATE - BIHAR

PIU – E.E, R.W.D, WORKS DIVISION, ARWAL

N o. 1.	Name of Scheme Construction of Rural Roads under MMGSY (SC)	Sanction number and date with Amount (In Rs. Lacs) Up to March 2021	Amount Received (In Rs. Lacs) 2529.93723	Certified that out of 2529.93723Lacs received during the year 2021& 2022 in favor of Engineer – in- chief, RWD, Bihar, Patna a sum of 2374.33122 Lacs has been utilized for the purpose of MMGSY (SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 155.60601 Lacs remaining unutilized at the end of the period under.
	Total		2529.93723	

- 2. Certified that I have satisfied myself that the conditions on which the grant in aid was sanctioned have been duly fulfilled / are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned. Kinds of Checks exercised:-
 - Works has been supervised by Executive Engineer / Superintending Engineer. (vi)
 - Periodical Inspection has been conducted by Executive Engineer / Superintending Engineer. (vii)
 - Construction Materials have been tested. (viii)
 - Measurements have been recorded in the MB and test checks conducted by the Assistant. (ix)
 - All other codal formalities have been observed. (x)

Memo No/ Dated	
----------------	--

Copy forwarded to Secretary- Cum- Empowered Officer (BRRADA), Patna for taking necessary action.

Executive Engineer Rural Works Department, Works Division, Arwal.

Rural Works Department

MMGSY (SC.) Allotment Requisition Format
Name of Division:- RWD. Works Division Arryal.

SWEY.	OF CHAISTO	Name of Division: RWD. Works Division Arwal.	n Arwal.										
é	1631			Administra	Administrative Sanction	Agreenwrt Artwant tin Lacs)	Anvant		Total Expenditure	; ;	Value of	Current Demand	Remarks
	į	S. C. S.	And of Contractor	l ength	Ameunt	Main Work	Maintenance	(In Lacs)	in Lavi	: :	Lace	(11-4)	
-	.,		-	^	2	,	×	٤	5		=	12	-;.
	2019-20	East Pakri to Pakri Progsy Road	Vikash Kumar	0.620	41.91000	33_58446	7.58293	21.70545	21.70545	21.70545	32.89148	11.18603	
1,	2019-20	Kurth Dharnai to Pantit. (SC)	Kundan Kumar	1.125	62.064	50.18738	4.53158	20.07495	20.07495	20.07495	10.45568	20.38073	
· <i>y</i>	2019-20	Bijrukha to Kinjer Kurtha Road	Adityashree Engicons Pvt, Ltd.	1.975	132.990	112.55930	17.45469	0.00000	0.00000	0.00000	38.47346	38.47346	
L.	3019-20	Parsan Biçba to Takiya to Saidpur Pmgsy Road	SANTOSH GOP	0.715	47.17000	42.16619	4.59502	23.56671	23.56671	23.56671	41.85906	18.29235	
2	2019-20	Wazidpur to Sabar Telpa To Karpi Road	Pravin Kumar	1.525	98.640	68.85528	14.82208	0.00000	00000.0	0.00000	21.11743	21.11743	
7	2019-20	2019-20 Chatri Par to Mali Road	Rangbahadur Paswan	0.225	16.690	12.18976	2.31174	0.00000	0.00000	0.0000.0	5.75314	5.75314	
Centra	2019-20 dra:	Baidrabad Road.	Binod Kumar	0.230	15.234	13.86133	0.59850	0.00000	0.00000	0.00000	13.51873	13.51873	
Centred that	2 Fax										-		

Rural Works Department
Work Division Arwal

Executive Engineer
Rural Works Department
Work Division Arwal

All Works have been done as per specification of estimate and Agreement.
All reports of lacoratory test have been received and found satisfactory
Works have type Supervised by the Authority conceived.
D.A.O. (C) 1171
D.A.O.

Scanned with CamScanner