

प्रमाणित किया जाता है कि  
इस मापी पुस्त में कुल 100 (एक सौ  
चत्तर) हैं। जो MMSY (SC)  
अन्तर्गत मुजान ठरनाथपुर से  
परसुरामपुर महादलित टोला तक  
कार्य का मापी लेने हेतु श्री -  
ददन प्रसाद (M.E.) कार्य भवन  
पामंडल मोहनिया के नाम से  
निर्गत किया जाता है।

20/6/20  
20/6/20  
20/6/20

MMSY (SC)

Sch. XLV—Form No. 134

श्री - ददन प्रसाद (M.E.) DIVISION  
कार्य भवन मोहनिया

कार्य - मुजान ठरनाथपुर से परसुरामपुर  
महादलित टोला।

संवेदक - मदन मोहन तिवारी  
Aq. NO. 27 SBD/20-21

## Measurement Book

No.

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

Name to work— 1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars        | Details of actual measurement |    |    |    | Contents of area |
|--------------------|-------------------------------|----|----|----|------------------|
|                    | No.                           | L. | B. | D. |                  |
| Name of work—      | const. of                     |    |    |    |                  |
|                    | Road from Musan-Hari-         |    |    |    |                  |
|                    | math pur road to Pansuram     |    |    |    |                  |
|                    | per mahadalit tola.           |    |    |    |                  |
| Agency—            | Madan Mohan Tiwari            |    |    |    |                  |
| Agreement          | Ho SBD 27/2020-21             |    |    |    |                  |
| Date of work Order | 26.05.2020                    |    |    |    |                  |
| Date of completion | 25.02.2021                    |    |    |    |                  |
| INDEX              |                               |    |    |    |                  |
|                    |                               |    |    |    |                  |

|                             |                               |  |  |  |                        |
|-----------------------------|-------------------------------|--|--|--|------------------------|
| (1) P.V. and Fixing of      |                               |  |  |  |                        |
| working bench mark          |                               |  |  |  |                        |
| Pillar & Red Pillar 0.35 Km |                               |  |  |  |                        |
| (2) clearing and grubbing   |                               |  |  |  |                        |
| Road land by manual         |                               |  |  |  |                        |
| means.                      |                               |  |  |  |                        |
|                             | 1 x 350 x 3.50                |  |  |  | = 12250 m <sup>2</sup> |
|                             |                               |  |  |  | = 0.123 Hect           |
| (3) Excavation for Road     |                               |  |  |  |                        |
| way in soil using           |                               |  |  |  |                        |
| manual means for box        |                               |  |  |  |                        |
| cutting.                    |                               |  |  |  |                        |
|                             | 2 x 12 x 30.10 x 0.375 x 0.10 |  |  |  | = 9.00 m <sup>3</sup>  |
|                             |                               |  |  |  |                        |
|                             |                               |  |  |  |                        |

Continuation

Sch. XLV—Form No. 134

| Particulars                | Details of actual measurement |    |    |    | Contents of area                        |
|----------------------------|-------------------------------|----|----|----|-----------------------------------------|
|                            | No.                           | L. | B. | D. |                                         |
|                            |                               |    |    |    | R. F Rs. 11,191=00                      |
| (5) const. of GSB by       |                               |    |    |    |                                         |
| PIV well graded            |                               |    |    |    |                                         |
| material deposited         |                               |    |    |    |                                         |
| with grading               |                               |    |    |    |                                         |
| material                   |                               |    |    |    |                                         |
| Vide TMB item 6, Pg 2      |                               |    |    |    |                                         |
|                            |                               |    |    |    | = 13.08 m <sup>3</sup>                  |
|                            |                               |    |    |    | e R 3103 20/m <sup>3</sup> R 40,590=00  |
| (6) PM Laying, spreading   |                               |    |    |    |                                         |
| and compacting             |                               |    |    |    |                                         |
| Stone aggr of specific     |                               |    |    |    |                                         |
| size 40 mm or less         |                               |    |    |    |                                         |
| Vide TMB item 1            |                               |    |    |    |                                         |
| Pg 3                       |                               |    |    |    | = 33.55 m <sup>3</sup>                  |
|                            |                               |    |    |    | e R 434552/m <sup>3</sup> R 14,6661=00  |
| (7) Const. of unreinforced |                               |    |    |    |                                         |
| plain cement concrete      |                               |    |    |    |                                         |
| pavement mso.              |                               |    |    |    |                                         |
| Vide TMB item 1, Pg 4      |                               |    |    |    |                                         |
|                            |                               |    |    |    | = 72.00 m <sup>3</sup>                  |
|                            |                               |    |    |    | e R 6981.96/m <sup>3</sup> R 502,701=00 |
| (8) PIV and fixing of      |                               |    |    |    |                                         |
| typical masonry under      |                               |    |    |    |                                         |
| motor & citizen            |                               |    |    |    |                                         |
| S.S.                       |                               |    |    |    |                                         |
| Vide TMB item 2 Pg 3       |                               |    |    |    |                                         |
|                            |                               |    |    |    | = 2 m <sup>3</sup>                      |
|                            |                               |    |    |    | e R 9527.73/m <sup>3</sup> R 19,054=00  |
| Continuation               |                               |    |    |    | e R 728,202=00                          |

| Particulars               | Details of actual measurement |    |     |    | Contents of area |
|---------------------------|-------------------------------|----|-----|----|------------------|
|                           | No.                           | L. | B.  | D. |                  |
|                           |                               |    | B-R | 67 | 28,202.00        |
| Less 10% on for Agr. W.B. |                               |    |     |    | 72,820.00        |
| Total work value. Rs      |                               |    |     |    | 6,55,382.00      |

Field No. 5-2-21  
SR

SR  
5/2/21  
RE

cap  
5/2/21  
RE

### Material Statement

(i) Stone aggregate = 115.65 m<sup>3</sup>

(ii) Sand = 37.60 m<sup>3</sup>

(iii) Screening material 9.80 m<sup>3</sup>

Field No. 5-2-21  
SR

SR  
5/2/21  
RE

Continuation