

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, पटना ।

पत्रांक 714(अ30)

दिनांक 18/05/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, पटना।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बी.आर.आर.डी.ए.,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय :- शीर्ष-MR(3054) under Bihar Rural Road Maintenance
Policy-2018 योजना अन्तर्गत आवंटन का अध्याचना के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि शीर्ष-MR(3054) under Bihar
Rural Road Maintenance Policy-2018 योजना अन्तर्गत पथों का आवंटन का
अध्याचना का मांग विहित-प्रपत्र में तैयार कर अध्याचना हेतु भेजी जा रही है। पथों का
कार्य विशिष्टियों के अनुरूप किया जा चुका है।

अतः आपसे अनुरोध है कि उक्त योजना का आवंटन उपलब्ध कराने की कृपा
की जाये ताकि संवेदक का भुगतान किया जा सके।

अनु० :- यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, पटना।



Requisition Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

name of Works Division : Patna

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date expenditure against work as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		NH-30 Purana Bakarpur to Suberbegchak Via RWD Road Bhushi	10103246	Let No.-3024 dated 16.07.2019	1.05000	30.15000	18.46100	10.86759	NHBD/2020-2021 Dated 12.05.2020	11.02.2021	15.04.2021	2898.00	25 mm	5%	0.00000	0.00000	15.95745	Work Complete
	7	KHUSRU PUR NAGARNALSA - GOPALPUR VILLAGE	10100102146	Let No.-3024 dated 16.07.2019	1.50000	41.65000	27.38600	12.11709	NHBD/2020-2021 Dated 12.05.2020	11.02.2021	18.04.2021	2316.43	25 mm	5%	0.00000	0.00000	27.21908	Work Complete
	7	KHUSRU PUR NAGARNALSA ROAD - ISMAILPUR	10100102144	Let No.-3024 dated 16.07.2019	1.90000	56.49000	35.82300	19.68077	NHBD/2020-2021 Dated 12.05.2020	11.02.2021	24.04.2021	3162.81	25 mm	5%	0.00000	0.00000	28.48625	Work Complete
Total																	71.66278	

- Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed
- Up-to-Date Physical Progress has been uploaded in MIS

Executive Engineer
RWD Works Division, Patna
17/5/21
14/5/21

Name of The Road : NH 30 Purana Baikatpur to Sukerbegchak RWD Road Bhushi

Length of The Road : 1.05 KM

Package No. : MR-N/2019-20/Patna/007

Division : Patna

Block : Khusrupur

Contractor Name : Ajay Kumar

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 * X^2 + 0.936 * X + 278.4$		
14/4/21	9:11:28	76	0.1	270	0	2700	2700	G	25.48618	85.37343	Normal			
14/4/21	9:12:4	76	0.1	310	10.1	3100	3068	G	25.48712	85.37348	Speed Breaker	X = 3846		
14/4/21	9:12:39	76	0.086	310	10.1	3605	3533	G	25.48795	85.37357	Normal	Y = 3755		
14/4/21	9:14:39	77	0.1	230	20.2	2300	2332	G	25.4888	85.37367	Normal			
14/4/21	9:15:0	77	0.1	270	10.1	2700	2700	G	25.4897	85.3738	Speed Breaker	(R)RURAL ROAD		
14/4/21	9:15:15	77	0.1	270	20.2	2700	2700	G	25.49059	85.37397	Speed Breaker	Good	Average	Poor
14/4/21	9:15:15	77	0.1	230	20.2	2300	2332	G	25.49156	85.37419	Speed Breaker	<4000	4001-5000	>5001
14/4/21	9:17:36	77	0.1	320	0	3200	3160	G	25.49224	85.3748	Speed Breaker			
14/4/21	9:18:10	77	0.1	270	10.1	2700	2700	G	25.49305	85.37502	Speed Breaker			
14/4/21	9:18:10	77	0.039	380	10.1	3846	3755	G	25.49343	85.37519	Normal			
14/4/21	9:18:10	77	0.925	2860	111.1	2915.1	28980		25.49006	85.37411				
TOTAL														
AVERAGE														

✓
14.04.21
gt opangar


AS
14.4.21
5-2

Surfing in m
45

Dr. S. K. E
17/11/21

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work) Package NO - 07.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
Name of work:- Repair and five years					
Maintenance of Road NH 30 Purnea Baital					
p.m. to Sutanbaj chak via R.W.D. Road					
Bhaski.					
Agency:- Ajay Kumar, Baitalpur, P.O -					
Ginork Nalanda, Bihar					
No and date of Agreement:- 04/M.B.D. /					
2020-21					
Date of Measurement:- 20.5.20					
Work order NO. vide E.B. Jetter NO 636 dt.					
12.5.2020					
Item NO① Providing and fixing Logo of Mainten-					
-ance of Project - - as per sp. and dir					
of E.B. - 03 May.					
 20.5.20 S.R.  20/5/20					
<u>Record Entry</u>					
Name of work:- R.M. of Road NH 30 Purnea					
Baitalpur to Sutanbaj Chak R.W.D. Road					
Bhaski.					
Agency:- Ajay Kumar, Nalanda.					
Agreement no - 04/M.B.D. / 2020-21					
Measurement - 5.12.20					

Continuation

Continuation

Abstract of Costs

Name of Work: - R.M. of Road NH 30

Purana Baiketpur to Sukarajchak

Via R.W.D. road Bhushi

Agency: - Ajay Kumar, Malanda

No and date of Agreement: - 04/MRD-
2020-21

Work order No - vide E.2. letter No -

Entry 636 dt. 12.5.20
17.4.21

Item no ① Providing and fixing signs and

Maintenance board --- as per Sp. and

dir of E.2 vide T.N.O. P-1-03 Nal @

Rs 11,921-24 each ————— Rs 35,364-00

T-11 35,364-00

Continuation

1
C.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no (1) clearing and grubbing road level --- as per sp. and dir. of R.I. vide T.M.B. P-2 - 0.153 Hec.					BFM 35,764 =
@ Rs 49,524.68 Per Hec					Rs 7,577.20
Item no (2) scarifying the existing bituminous road surface --- as per sp. and dir. of R.I. vide T.M.B. P-2 - 182.50 M ² @ Rs 15.40 Per M ² - 2838 =					Rs 2838 =
Item no (3) construction of subgrade and earthen shoulder --- as per sp. and dir. of R.I. vide T.M.B. P-2					
Item no (4) construction of G.I.B. --- as per sp. and dir. of R.I. vide T.M.B. P-2					
16.406 M ³ @ Rs 2083.69 Per M ³					Rs 34,186 =
Item no (5) providing, laying and spreading and compacting W.B.M. Grade II materials --- as per sp. and dir. of R.I. vide T.M.B. P-2					
14.063 M ³ @ Rs 3957.12 Per M ³					Rs 55,649 =
Item no (6) providing, laying, spreading and compacting W.B.M. Grade III --- as per sp. and dir. of R.I. vide T.M.B. P-266 - 21.30 M ³ @ Rs 3654.42 Per M ³					Rs 77,842 =
					1
					BFM 2,62,311 =
					1

Continuation

Sch. XLV-Form No. 134				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
Item no (18) Providing Brick masonry				B.T-B 13,82,725 = ₹
(1:3) in Parapet ... as per sp.				
and also of B.I. wide T.M.B. P-4				
- 2.88 M ³ @ 6607-24 Per M ³ — B				19,029 = ₹
Item no (19) Providing plastering with				
C.N (1:4) on Brick Masonry CS				
per sp. and also of B.I. wide T.M.B.				
P-4-44 6 M ² @ 1175.29 Per M ² — B				7741 = ₹
Item no (20) Providing painting two coats				
on new surface as per sp.				
and also of B.I. wide T.M.B. P-5				
T-M				14,13,718 = ₹
Deduct 0.1% below rate quoted				
by the contractor — (-) B				1555 = ₹
T-M				14,12,163 = ₹
(Rupees fourteen lacs Twelve thousand one hundred sixty three) only.				
T-M				14,12,163 = ₹
Add 1% Labour cess — (+) B				14,122 = ₹
Add 12% G.S.T — (+) B				1,69,460 = ₹
T-M				15,95,745 = ₹
(Rupees fifteen lacs ninety five thousand seven hundred forty five) only.				
<i>[Signature]</i>				
<i>[Date]</i>				

Continuation