

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

(These four lines show the measurements relating to each work.)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Name of work: construction</u>					
<u>of road from Gopalpur</u>					
<u>Chowk PWD to Barchhanga</u>					
<u>via Santhal colony</u>					
<u>under MMSY (SC)</u>					
<u>Agency:- Md. Jamil Rizvi</u>					
<u>Agg. No:- 65/MMSY/SRD/2020-21</u>					
<u>Date of start: 02.07.20</u>					
<u>Date of completion:- 01.07.21.</u>					

<u>Record measurement</u>					
① <u>Providing & fixing of working</u>					
<u>benchmark/reference pillars</u>					
<u>of mas. per km - - - E/I.</u>					
<u>Benchmark pillars: - 2.00 Hrs.</u>					
<u>Reference pillars: - 7.00 Hrs.</u>					
② <u>clearing and grubbing road</u>					
<u>land included uprooting - - E/I.</u>					
<u>$2 \times 60 \times 30.50 \times 3.50 = 12600.00 m^2$</u>					
<u>$\approx 1.26 Hrs.$</u>					
③ <u>E/W calculation -</u>					
Sl. No.	Chai	Fill	Mean	Dist	Fill
	area	area	area	ance	volume
	(m)	(m ²)	(m ²)	(m)	(m ³)
1.	0	0.144	-	-	-
Continuation					
2.	50	0.355	0.250	50	12.475 m ³
3.	100	1.255	0.808	50	40.250 m ³

302 on A/c bill:-

Abstract of cost

① Settling out pillars-

① Benchmark pillars-

2.00 Nos. (vide TMBP-22)

@ Rs. 3971.08/each = Rs. 7942.00/-

① Reference pillars-

7.00 Nos. (vide TMBP-22)

@ Rs. 1797.46/each = Rs. 12582.00/-

② clearing & scrubbing road land

including uprooting ---

1.26 Hec. (vide TMBP-22)

Continuation

@ Rs. 51133.76/Hec. = Rs. 64429.00/-

Continuation