

Diyara Basa to Diyara Chantpur East

Schedule XLV-Form No. 134

Abhulosh Singh
Executive Engineer

Rajpoot Division Kathar DIVISION

R. D. Dorkh SUB-DIVISION

Sawal

MEASUREMENT BOOK - 1822

2nd & Final Bill

25

Sch. XLV—Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Const. & maintenance					
of road from Dixara Basa to					
Dixara Chandpur East					
Under BRIS (MMGSy)					
Name of Agency:- Ashutosh Krs Singh					
Agreement No:- 01 SBD 2018-19					
Date of commencement:- 25.2.2019					
Date of completion:- 24.2.2020					
Actual Date of completion:-					
Abstract of Cost					

1/3	Setting out pillars:-	5.2.2021
	Plr & fixing working	
	benchmark pillars	
	& reference pillars	
	as per drawing.	
	Qty vide TMB P-13	
	2.e Qty = 0.698 Km	
	@ 13929.82/Km =	9723
2/2	clearing & grubbing	
	road land including	
	grass, bushes etc	
	Qty vide TMB P-13	
	2.e Qty = 0.46 Ha	
	@ 50148.62/Ha =	23068

Continuation

C/O = 32791

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	4358792
26/27. p/v & laying of hot					
applied thorro —					
plastic compound					
excluding reflection					
glass leads.					
Qty videt MBP-24					
2. c Qty = 120.0 m ²					
972.67/m ² 2					116720
Total =					4475512
Less 10% below rate =					447551
					4027961
Less previous amount =					3650182

Net Payable Amount = 377779

9.2.2021

J.E

9.2.2021

J.E

CPD
20/2/2021

Continuation