

1st on A/c bill.

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.


(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Gharai phulsera chaurpur					
road to Kothi tola chauri.					
in terhaga chh block under					
MMGSY.					
Agency:- Ajit Kumar, Kaimur.					
Ag. No:- 109/MMGSY/SB/2020-21.					
Date of start:- 17-06-2020.					
Date of Completion:-					
Date of M/s:- 2/1/2021.					
① Construction of reference and					
working benchmark ———— E.I.					
					∴ 0.937 km.
② Construction of Reference pillars					
1 benches ———— E.I.					
					∴ 0.937 km.
③ clearing and grubbing road					
land ———— E.I.					
30 x 30 x 3.0					= 2700 m ²
1 x 30 x 3.0					= 90 m ²
1 x 7 x 3.0					= 21 m ²
					T = 2811 m ²
					= 0.28 hect.

Continuation

B.F. Rs. - 62,51,597 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
28) providing p.c.c (M-30) in wearing coats — EI.					
Qty: - 1.67 m ³ , vide TMB, P-9.					
Lt. Qty: - 1.66 m ³ .					
@ Rs. - 11,862.03/m ³ .					Rs. - 19,690 = 00.
29) providing p.c.c (M-30) in wearing coats — EI.					
Qty: - 2.02 m ³ , vide TMB, P-12.					
Lt. Qty: - 2.0 m ³ .					
@ Rs. - 8,240.95/m ³ .					Rs. - 16,481 = 00.
30) P/L Boulder apron for bed protection with stone					

boulder of minimum weight					
25 kg — EI.					
Qty: - 13.42 m ³ , vide TMB, P-13.					
@ Rs. - 3,008.17/m ³ .					Rs. - 40,369 = 00.
31) Total					Rs. - 63,28,137 = 00.
Add 1% L-corr	(4)				Rs. - 63,281 = 00.
Add 12% G.S.T	(4)				Rs. - 7,59,376 = 00.
Total					Rs. - 71,50,794 = 00.
					Date 25/4/2021 J.E

Continuation