

SO 22 To CHAVESH DUMPR NORTH TOLA
Schedule XLV-Form No. 134

KUMAR MANESH CONSTRUCTION DIVISION

प्राप्त — ग्रामा SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-473

1.

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st of Bill</u>					
N/W - <u>Cut of Road from S022 to</u>					
<u>Ganesh Dumar (Lettarola)</u>					
					0.990 km
N/Agency - <u>Kumar Manash Const Pvt Ltd</u>					
Agreement No. - <u>62/SBD(MM&Ysc) 2020-21</u>					
Agreement Value - <u>B 7112487=00</u>					
					(B 6228513 + 983974)
Date of Commencement - <u>04.10.2020</u>					
Date of Completion - <u>03.12.2021</u>					
<u>Date of measurement - 10.03.2021</u>					
(1/1) <u>Cut of Ref & workup</u>					
B.M. - - - as per sp					0.99 km
(2/2) <u>Cut of Ref pillars</u>					
Range - - - as per sp					0.99 km
(3/3) <u>Cleaning and grubbing</u>					
<u>road land including</u>					
<u>uprooting - - - as per sp</u>					
					$2 \times 990.00 \times 1.50 = 2970 m^2$
					$\div 100 = 0.297 Hect$
(4/4) <u>Cut of embankment with</u>					
<u>approved mat obtained</u>					
<u>from borrow pits - - 1000m</u>					
<u>lead as per spec.</u>					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Part B 4201097=0
(19/36) Bricks and Laying					
1000 mm dia RECTHUB					
Pipe No. 3 for Culvert					
--- as per sketch					
15.00 m ude TMB P-10					
Q.B. 3730=68/m					B 55960=
(20/37) plastering with cement mortar (1:4) --- m					
72.796 m ² ude TMB P-10					
Q.B. 165=90/m ²					B 12077=

(21/38) Bricks 15 mm thick					
Cement plaster --- m					
26.52 m ² ude TMB P-10					
Q.B. 56=09/m ²					B 1487=0
(22/45) Add 12% GST					B 4270621=0
(23/46) Add 1% Lab (m) (+)					B 512474=0
(24/47) Add SF --- (+)					B 42706=0
ude TMB P-6					B 65434=0
ude TMB P-14 (+)					B 5697=0
					B 4896932=
less Previous Payment (-)					B 1228071=0
					B 3668861=0