

1st on H/C Bill

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	Rate	Qty	D.	
Name of work - Construction of					
Maintenance Road and					
Bridge from paschim Kothiye					
Gram - Bazilpan via Samta					
More Pul. to Bhalaura-Tak					
and R.C.C Bridge in between paschim					
Kothiye Gram Bazilpan to Bhalaura					
Via Samta more in Kedi-Block					
Agency - M/S A.B Builders					
Vill - Bhalaura, P.O. Harnu					
P.S. Harnu, Adampur, Dist -					
East Champaran					
Agreement No - 106 S.B.D/2020-21					
Date of start - 19/3/21					
Date of completion - 18/3/22					
Date of entry - 26-3-21					
<u>H.L Bridge</u>					
① S/F of HYSD Bars in pile 1200 mm ϕ					
dia in Abutment (A1)					
25 mm ϕ Main Bars					
8 Nos $\times$ 20m $\times$ 24.522 $\times$ 3.851 kg = 15.109 MT					
Laps and waste 8 $\times$ 20 $\times$ 2 $\times$ 1.25m $\times$ 3.851 kg = 0.770					
Total = 15.879 MT					

Continuation

Particulars	Details of actual measurement				Contents of area					
	No.	L.	B.	D.						
<u>Abstract of cost</u>										
Name of work	Constn of main drainage									
	Road and Bridge from parishion									
	Kothiye Gnan - Baziffour Vn									
	Saanta more to Balhane.									
Agency	M/s A.B Builders									
Agreement No	106 SB2/2020-21									
Date of start	19-3-21									
Date of completion	18-3-22									
Date of entry	18-5-21									
(1/69) S/F/F HYSD bars in road										
TMB No	1 (2)	18.289 MT								
" "	3 (3)	13.00 MT								
" "	5 (6)	18.289 MT								
" "	8 (11)	5.941 MT								
" "	10 (13)	4.517 MT								
" "	10 (15)	5.941 MT								
		65.978 MT								
Limit	63.476 MT									
@ Rs	54067.00/MT - Rs									
	Rs 34,31,957.00									
(2/68) Borod. Cast in situ m. 35										
	grade R.C.C. Pile - clc									
TMB Page No	—	3 (2)	176 M							
" "	—	4 (5)	15 m							
" "	—	6 (7)	176 M							
		Total	502 M							
Total. Rs 34,31,957.00										

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F = Rs					20547914.00
Add 12% GST = Rs					2465750.00
Add 1% Lun = Rs					205479.00
Total = Rs					23219143.00
Less 13.75% below = Rs (-) Rs					3192632.00
Total = Rs					20026511.00
18/5/21 S.E 18/5/21 S.E					

Material statement

Stone chips - 20mm	436m ³
Stone chips - 10mm	291m ³
Coarse sand	364m ³
Brick	7567 Nos
RMF Bar	86.772 MT
Local sand	23.647m ³
E/W	4719.42m ³

18/5/21

S.E