

Record Entry

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of MGSY					
Road from Kathari MGSY					
to Harun Tola.					
Block: - Nankati'agunj					
Agency: - Sri Jyotish Kumar					
At - Khawa-Khawa, Rajpur					
Lakhsarai, Bihar, 811106					
Agreement No: - 112/2020-21					
Date of work order: - 30-12-20					
Time given to complete the work: - 29-9-21					
Agreement value: - Rs 26,77,104 = 26					
Date of Measurement: - 25/02/2020					
Details of work done: -					
① Construction of Reference and					
working Bench Mark as per					
specification & drawing no. 1 &					
no. 2 —————→ 0.35 km					
② Construction of Reference Pillars/					
Banjes as per specification					
and drawing no. 1 & no. 2					
—————→ 0.35 km					
③ clearing and grubbing					
road land etc all complete fits.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.B	2,79,620 = ∞
(9/10) Providing, laying, spreading and compacting stone aggregate of specific sizes to WBM G-III Specification etc. all complete as per technical Specification clause 401.					
19.8057 M ³	vide	TM B	P-4		
	@	4309.33/M ³		=	84,30,096 = ∞
(10/14) construction of unreinforced plain cement concrete pavement 150 mm grade, thickness as per design, over a prepared sub-base etc. all complete as per drawing and technical Specification clause 1501.					
149.919 M ³	vide	TM B	P-6		
	@	7789.22/M ³		=	11,67,752 = ∞
				Total	→ 18,77,468 = ∞
Add GST @ 12%					→ 2,25,296 = ∞
Add L. cess @ 1%					→ 18,775 = ∞
Add Seigniorage fee					→ 18,275 = ∞
					→ 21,241 = ∞
				Total	→ 21,42,780 = ∞

Continuation