


प्रमाणित किया जाता है कि इस माप
पुस्तक में मशीन द्वारा अंकित पृष्ठों से
कुछ कुछ से सौ पृष्ठ अंकित हैं जिसे
श्री रामरत्नवाल प्रसाद सिङ्ग यादव सहायक
अभियन्ता अवत प्रमण्डल रङ्गुई के नाम
से निर्गत किया जाता है।


कार्यपालक अभियन्ता
ग्रामाण कार्य विभाग, कार्य प्रमण्डल
बिहार शरीफ (नालन्दा)
रामरत्नवाल
25-4-19

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION
अवत प्रमण्डल रङ्गुई SUB-DIVISION

Measurement Book

No. 2845

Name of officer श्री राम रत्नवाल प्रसाद सिङ्ग

यादव सहायक अभियन्ता अवत प्रमण्डल रङ्गुई
Date of first entry 25/04/2019

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th in A/c Bill					
Name of work - Construction of RCC H.L.					
Bridge over Parschane river near					
Dulchandpur village					
Agency - M/s Kumar Construction					
Agreement No - SBD - 14/2019-20					
Agreement Rate - 10% Below of Govt Rate					
Agreement Amount - 25518743.10					
Date of Commence - 26/08/2019					As per
Date of Completion - 25/08/2020					Agreement
Date of measurement - 5/10/20					
Date of survey - 16/10/20					
(1/22) Providing and laying concrete					

worky furni mso omca					
all complete sub					
Fig 2x 34.90 x 5.50 x 0.075 =					28.793 m ³
(2/27) strip steel Expansion joint					11.12 m ³
-- all complete sub					21.58 m ³
3x 6.40					19.20 m
(3/23) construction of RCC Railing					
of M25 grade					12.35 m
complete sub					
Fig 2x 34.90 =					69.80 m
(4/28) providing and laying 20mm thick					
compressible fiber board					
-- all complete sub					
3x 6.40 =					19.20 m

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Earth work in excavation for structure --- all complete job					
Qty vide MB Page 66 =				255.79 m ³	
at 285.71/m ³				= Rs	73082.10
(2) Provision and laying ^{levelling} concrete PCC m15 levelling course of					
Pile cap --- all complete job					
Qty vide MB Page 66 =				21.87 m ³	
at 6305.53/m ³				= Rs	137902.10
(3) Provision of concrete m30 in foundation (Pile cap)					
all complete job					
Qty vide MB Page 66 =				239.61 m ³	
at 239.61/m ³					
Qty 7325.07/m ³				= Rs	1755160.10
(4) Borad cast in situ m35 grade RCC pile --- all complete job					
Qty vide MB Page 66 =				872.50 m	
at 17007.53/m				= Rs	6326809.10
(5) S/F and Placing HYSD bar reinforcement in foundation					
all complete job					
Qty vide MB Page 66 =				61.3567 MT	
at 76702.27/MT				= Rs	4706198.10
					Rs 12999151.10

Continuation

		BT R/20836209w
(24)	Boarding and Laying reinforced	
	Cement concrete pipe MP3	
	1000 mm dia — all complete sub	
	of 1/2 inch dia Page 69 = 30 w m	
	@ R 4043.56/m	= R 121307w
		R 20957516w
	less 10% Below Rate of Per	
	Agreement	= () R 2095752w
		R 18861764w
	less Prevail Paid Amat Rate	
	Tm B Page 70	= () R 17744854w

Ex 801
15/10/2
2.12

By 21/5/21
AB

C and P
gm
24/5/21

1910/10/2

10/10/19

C. L. E.

1944-45

(a) 29 mm x 10, 15?

23 Nov 1944

7/3/2000

[illegible]

2/2/2017 2:25 79.91