


प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
पुस्तक - 100 (रखें) पन्ने हैं जिसे
श्री संजय कुमार, सहायक अभियंता
ग्रामीण कार्य विभाग, कार्य अवर
प्रमंडल, गोगरी को निवर्तित किया
जाता है।


27.12.17
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
प्रमंडल-गोगरी
27.12.17

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION
अवर प्रमंडल गोगरी SUB-DIVISION

Measurement Book

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	PWD Fatehpur to Katghana.				
	A-shram Tola via Bhuriya.				
	Haridan Tola.				
Name of Agency:-	Om Sai Engineering.				
Agreement No:-	11 S.B.D/2019-20				
Stipulated date of Commencement of work:-	22.8.19				
Stipulated date of Completion of work:-	21.8.2020				

Date of measurement

①/② Providing and fixing of typical
MMGSy informative sign boardWith logo as per MORD specification
and drawing -----

1) Logo Identification sign board - 1 Nos.

2) Citizen information Board - 1 Nos.

2.00 Nos.

②/① Providing and fixing of working
benchmark pillars. -----

i) Working benchmark pillars - 2 Nos.

ii) Reference pillars. - 5.00 Nos.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- PWD Fatehpur to Katghana					
Ashram tola. via. Bhuntya hantipur tola.					
Name of Agency:- Om Sai Engineers.					
Agreement No:- 11 S.B.D/2019-2020					
Stipulated date of Commencement of work:- 22.8.19					
Stipulated date of Completion of work:- 21.8.2020					
①/26 Providing and fixing of typical M.G.S.Y. informative sign board.					
With logo as per MoD specification					
Nos vide T.M.B.P-9	-			2 Nos	
@ Rs 9949 = 88/Nos					- Rs 19900 =
②/1 Providing and fixing of working					
i) benchmark pillars.					
Nos vide T.M.B.P-9	-			2 Nos	
@ Rs 4272 = 25/Nos					- Rs 8545 =
ii) Reference pillars.					
Nos vide T.M.B.P-9	-			5 Nos	
@ Rs 1966 = 90/Nos					- Rs 9834 =
③/2 Clearing and grubbing road land					
by manual means including uprooting					
Area vide T.M.B.P-9	-			0.7 Hect	
@ Rs 49739 = 47/Hect					- Rs 34814 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④/⑥ Excavation for roadway in soil Using manual means for carrying of cut					
Qty vide T.M.B.P. - 9 -				15.75 m ³	
@ Rs. 82 = 01/m ³					- Rs. 1292 =
⑤/⑦ Construction of embankment with material obtained from borrow pits with a lift upto 1.5 m transporting 100 m					
Qty vide T.M.B.P. - 10 -				2374.580 m ³	
@ Rs. 151 = 95/m ³					- Rs. 360817 =
⑥/⑧ Construction of Subgrade & earth Shoulder with approved material					
Qty vide T.M.B.P. - 10 -				2880 m ³	
@ Rs. 189 = 39/m ³					- Rs. 545443 =
⑦/⑨ Construction of granular sub- base by providing well graded material spreading in uniform layer.					
Qty vide T.M.B.P. - 10 -				1449 m ³	
@ Rs. 2716 = 85/m ³					- Rs. 3926715 =
⑧/⑩ E/W in excavation for foundation of structure.					
Qty vide T.M.B.P. - 10 -				46.98 m ³	
@ Rs. 261 = 90/m ³					- Rs. 12304 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨/② Bounding Pice as levelling course in foundations					
Qty vide T.M.G.P. 10			-	8.550 m ³	
@ Rs 5487 = 12/m ³					- Rs 46863 =
⑩/③ Brick masonry work in C.A.G 1:4 in head wall					
Qty vide T.M.G.P. 11			-	41.61 m ³	
@ Rs 6521 = 59/m ³					- Rs 271363 =
⑪/④ Bounding and laying K.C.C pipe - NP3 for culverts					
Qty vide T.M.G.P. 11			-	22.50 mtr.	
@ Rs 2484 = 05/mtr					- Rs 55891 =
⑫/⑤ Plastering with cement mortar 1:4 in B/W in substructure					
Area vide T.M.G.P. 11			-	115.44 m ²	
@ Rs 177 = 55/m ²					- Rs 20727 =
⑬/⑥ Build in providing 15 mm cement punning including curing, carriage of water with all lift and lands.					
Area vide T.M.G.P. 11			-	27.260 m ²	
@ Rs 48 = 57/m ²					- Rs 1329 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/7) Painting two coats including primer coats after filling the surfaces with synthetic enamel put					
Area vide T.M.B. P-12				182.52 m ²	
@ Rs 108 = 98/00					Rs 19891 =
(15) Providing, laying, spreading and compacting Stone aggregate do ---					
WB.M. Grade III					
Qty vide T.M.B. P-13				478.125 m ³	
@ Rs 3672 = 42/m ³					Rs 1755880 =

= 7101612 =

Less 1.76% ar for below amount (-) 124988 =

6976624 =

(Sh)

2/4/21

JT

A E

~~cap~~
~~2/4/21~~
~~2/4/21~~