

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Named work - Nagarhauka					
KLHB repair to Kurion					
Down pipe					
Agency - M/s Sryama					
Construction					
Agreement NO: 06/380/2019-20					
Date of agreement: 27.06.2019					
Accepted rate: 2.50% below					
Intended date of comp: 26.03.2020					
Extended date of					
Completion - 24.12.2020					
Actual date of comp: 19.12.2020					
Record Entry					
① Providing and					
applying primer					
Cost (35) -					
10x 30.0m x 3.75m = 1125.0m ²					
10x 30.0m x 3.75m = 1125.0m ²					
3x 30.0m x 3.75m = 337.5m ²					
1x 24.0m x 3.75m = 90.0m ²					
For curve					2677.50 m ²
1x 10.0m x 6.40 + 3.90 + 3.75 = 46.8m ²					
1x 25.0m x 3.75 + 4.0					
+ 4.80 + 4.80 + 3.75 = 104.50 m ²					
1x 16.0m x 4.10 + 5.20 = 74.40 m ²					
1x 10.0m x 4.10 + 3.75 = 40.70 m ²					
Total = 266.40 m ²					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27/60) Painting Area Walls					
26.64m ² Wide Timber (20)					
(27) 107.30/m ²					2874.00
(28/23) Laying work Siding					
40.00m ² Wide Timber (30)					
(29) 537.25/m ²					21490.00
Total					46788.00 46774.980
Less 2.5% below					1169.72 1169.370
Less previous bill					2500000.00
Net Amt					2012187.3 2060561.00
24/12/2020					
26/12/2020					
A.E.R.					
C88					
03					