

Certified that this measurement
book has been counted one hundred
(100) page in machine numbering
only issued to A.E. R.W.D.
(R) Sub div. Sugauli.

Signature
Executive Engineer
R.W.D. (A) Division
11/7/2020

Sch. XLV - Form No. 134

Executive Engineer
R.W.D. (A) Division

DIVISION

A.E. R.W.D. (C) SUB-DIVISION

Turbauji.

MB. No. 5567.

Measurement Book

No.

3rd on A/c bill

20

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work - Constn of road from					
To 4 to Gudariya under MMHSY					
Agency - Barhonia Engicon Pvt. Ltd					
Agreement no - 410 SBD/2020-21					
Agreement value -					
Date of start - 04/07/2020					
Date of completion - 03/07/2021					
Revised Entry					
① From granular subbase					
grading I					
① Excavation for roadway					
(6 x cutting)					
2 x 5 x 30 x 0.375 x 0.100 = 11.25H ³					
2 x 5 x 30 x 0.375 x 0.100 = 11.25H ³					
2 x 5 x 30 x 0.375 x 0.100 = 11.25H ³					
2 x 4 x 30 x 0.375 x 0.100 = 9.00H ³					
2 x 1 x 20 x 0.375 x 0.100 = 1.50H ³					
② From granular subbase					44.25H ³
(see portion)					
2 x 5 x 30 x 0.375 x 0.100 = 11.25H ³					
2 x 5 x 30 x 0.375 x 0.100 = 11.25H ³					
2 x 4 x 30 x 0.375 x 0.100 = 9.00H ³					
					31.50H ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	R-1	17,13,566 ²⁰
Add 12% GST (+)			R		14,05,628 ²⁰
Add 1% Labour cess (+)					1,17,136 ²⁰
			R		1,32,36330 ²⁰
Less 0.51% below			R		67,50,52 ²⁰
			R		1,31,68,825 ²⁰
Less Prev. Pay			R		1,03,17,541 ²⁰
			R		28,51,284 ²⁰
28/4/22			C&P		
			For group		
			for stop		

Materials statement

(i) Metal	-	210.23 MT
(ii) Chaps	-	194.40 MT
(iii) Sand	-	11.34 MT
(iv) Screening	-	36.45 MT
(v) Emulsion (SS)	-	6.970 MT
(vi) Emulsion (RS)	-	1.980 MT
(vii) Bitumen	-	13.680 MT

Emulsion brought at site

vide IONIC Product

Invoice No IP/BR/TI/21-22/390

date - 23/4/2021 SS - 7200 MT