

प्रमाणित किया जाता है कि इस
गोपी प्रतिष्ठा में यशोव से वर्ष
100 (एक सौ) पूरा है जिसे
श्री अशोक कुमार, (सहायक अधिकारी,
ग्रामीण कार्य विभाग, कार्य मण्डल
प्रमण्डल, झारखंड के नाम निगल
किया जाता है।

16/3/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, बिहार शरीफ

16/3/20

Sch, XLV-Form No. 134

विभाग (21C) 5-

DIVISION

झारखंड

SUB-DIVISION

Measurement Book

No. 2949

Name of Officer

श्री अशोक कुमार

सहायक अधिकारी, झारखंड, झारखंड

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4th on A/c Bilu				
Name of work:- Construction & Maintenance of Road from Soyba - Mati Road To Abdulkichak.					
Agency:- Sd/- Deepak Kumar					
Agreement no:- 14/SBD/2020-21					
Date of commencement:- 01/07/2020					
Date of completion:- 30/06/2021					
Date of entry:-					
Actual date of completion:-					
Item					
① Setting out Billars					
.....	20		20		4/2
		0.192 Km		0.192 Km	
② Clearing & grubbing Road (and)					
	2X	1X 192.00 X	1.00	384.00	
		384/10000		0.0384 Hec	
				0.0024 Hec	
③ Construction of Sub grade					
.....	20		20		4/2
	1X	17.00 X	5.75 X	0.300	29325 m ³
④ Construction of L.S. B in P.C.					
.....	20		20		4/2
	1X	30.00 X	4.05 X	3.75 X	0.10
					11.70 m ³
	1X	6.00 X	3.75 X	0.10	2.25 m ³
					13.95 m ³

Continuation

Val
Meas
(in I1
4 188

58.

246.

m
11
ine
vis

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Plvt Fencing 'Logo' of Project					
-----do-----do-----do					412
Citizen Information Board					1.00 No.
Maintenance Board					1.00 No.
					2.00 No.
(19) Plvt Fencing					
-----do-----do-----do					412
Citizen Information Board					1.00 No.
Maintenance Board					1.00 No.
					2.00 No.
ABSTRACT OF COST					
(1) Setting out Pillars					
-----do-----do-----do					412
1.625 Km wide TMB P- 34					
0.192 Km wide TMB P- 41					
1.817 Km @ Rs 11925.08/Km					Rs 21668/-
(2) Clearing & Grubbing Road Land					
-----do-----do-----do					412
0.325 Ha wide TMB P- 34					
0.038 Ha wide TMB P- 41					
0.363 Ha @ Rs 51133.76/Ha					Rs 18562/-
(3) Construction of Embankment					
-----do-----do-----do					412
14306.04 m ³ wide TMB P- 48.49					
@ Rs 176.86/m ³					Rs 2530166/-

Rs 2570396/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.P.				Rs 10643973/-
(1) 600mm x 450mm Rectangular					
4.00 No wide TMB P- 47					
@ Rs 6234.12/No					Rs 24936/-
(41) P/R erecting Direction of Place					
Board	do	do	do	do	Rs 2
3.00 No wide TMB P- 47					
@ Rs 10276.55/No					Rs 30830/-
(42) P/R laying Road Marking					
do	do	do	do	do	Rs 2
352.00 m ² wide TMB P- 47.48					
@ Rs 735.44/m ²					Rs 257404/-
(43) P/R fixing 'Logo' of Project					
do	do	do	do	do	Rs 14
2.00 No wide TMB P- 39					
2.00 No wide TMB P- 50					
4.00 No @ Rs 9306.53/No					Rs 37226/-
					Rs 10994369/-
ADD G.S.T. 12%					Rs 1319324/-
ADD Labour less 1%					Rs 109944/-
					Rs 12423637/-
ADD Seigniorage					Rs 124236/-
					Rs 12547873/-
less Previous Payment					Rs 9180434/-
					Rs 3367439/-
(44)					
19/5/21					
20/5/21					