

प्रमाणित किया जाता है कि यह कार्य
 प्रमाण के अनुसार है और कुछ भी
 नहीं है। यह प्रमाणित किया जाता है
 प्रमाणित किया जाता है। यह प्रमाणित
 किया जाता है। यह प्रमाणित किया जाता है।
 प्रमाणित किया जाता है।

22/11/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, बिहार शासक

22/11/20

169

49

8

2

169

49

8

2

169

49

8

2

Sch, XLV-Form No. 134

विभाग (21/1/5) DIVISION

सुब-विभाग (1) SUB-DIVISION

Measurement Book

No. 2963

Name of Officer

श्री विभाग (21/1/5) (नंदा विभाग)

22/11/20

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of Bill
	No.	L.	B.	D.	
	2nd on A/c bill				
Name of work —	Const ⁿ of road from				
	To 1 SH-78 to Kenar road				
Agency: —	Kumud Ranjan Sarkar				
	Sohsarai, Bhai B. Harshani, Nalanda				
Agreement No. —	SBD-08/2020-21				
Date of start —	04/06/2020				
Date of completion —	03/06/2021				
Actual date of completion —	work in progress				

Hume Pipe Culvert 1000mm dia

(1/30) Earthwork in excavation
for str. etc. do all complete

H.I.N —	$2 \times 9.70 \times 1.40 \times 1.50 =$	40.740
Below pipe —	$2 \times 4.85 \times 1.55 \times 0.365 =$	5.488
		46.228 m ³

(2/30) Providing PCC M15 (1:2:5)
as levelling course in foundation
do do all complete

H.I.N —	$2 \times 9.70 \times 1.40 \times 0.150 =$	4.074
Below pipe —	$2 \times 4.931 \times 1.53 \times 0.25 =$	3.772
		7.846
less for pipes —	$2 \times 0.25 \times 0.7857 \times (1.23)^2 \times 5.496 =$	3.267
		4.579 m ³

(3/30) Providing PCC in open
foundⁿ do do all complete

H.I.N —	$2 \times 9.70 \times \frac{1.25 + 0.4}{2} \times 2.58 =$	41.293
Parapet —	$2 \times 9.70 \times 0.40 \times 1.85 =$	14.356
		55.649 m ³


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1/2) Providing and fixing of working benchmark pillar with all complete					
1.233 km vide Pg No. - (9)					
@ Rs 12188 = 18/km					Rs 15028 = 00
(2/3) clearing and grubbing road land do do all complete					
0.252 Ha vide Pg No. - (9)					
@ Rs 51161 = 75/Ha					Rs 12893 = 00
(3/4) Const ⁿ of embankment with material obtained from borrow pits with a belt upto 1.5 m land upto 100m x 100m do do all complete					
1079.869 m ³ vide Pg No. - (9)					
@ Rs 176 = 86/m ³					Rs 190986 = 00
(4/5) Const ⁿ of sub grade and earthen shoulder with approved material obtained from borrow pits do do all complete					
2626.27 m ³ vide Pg No. - (9)					
513.832 m ³ vide Pg No. - (10)					
3140.122 m ³					
@ Rs 161 = 56/m ³					Rs 507318 = 00
(5/7) Const ⁿ of granular sub-base by providing coarse graded material do do all complete					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/26) Providing sand filling in foundation trenches do do all complete					Rs 639698=00
7.328 m ³ vide Pg No. - (16)					
@ Rs 532=69/m ³ -					Rs 3904=00
(16/27) Providing Poly Sheet over rammed Sand do do all complete					
219.825 m ² vide Pg No. - (16)					
@ Rs 12=38/m ² -					Rs 2721=00
(17/28) Providing RCC m20 in					

abutment do do all complete					
34.439 m ³ vide Pg No. - (16)					
@ Rs 5358=97/m ³ -					Rs 184558=00
(18/29) Supplying, fitting and placing HYSD bar reinforcement in Super-str. do do all complete					
1.770 M.T. vide Pg No. - (16)					
@ Rs 51517=10/M.T. -					Rs 91185=00
					Rs 3922066=00
Add G.S.T. 12% (+)					Rs 470648=00
Add 1% Less (-)					Rs 39221=00
					Rs 509869=00
					Rs 4431935=00
Less previous amount (-)					Rs 1290237=00
					Rs 3141698=00


 J.P.

Continuation


 J.P.