

1st on AIC bill.

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

No. and date of agreement.
(These four lines should be repeated at the commencement of
the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Gargahon Road to gangaai tola mahu. latexlogochh block under MMHCY.					
Agency:- Sadaq husein, punee.					
Agr no:- 150/MMHCY/SBD/2020-21.					
Date of start:- 10-8-2020.					
Date of completion:- 09-5-2021.					
Date of M/S :- 10/1/2021					
(1) construction of reference and working benchmark ———— E.I.					:- 0.382 km
(2) construction of reference Pillars/benifed ———— C.I.					:- 0.382 km
(3) clearing and grubbing road land ———— E.P.					
10 x 30 x 3					= 900m ² .
2 x 30 x 3					= 180m ² .
1 x 22 x 3					= 66m ² .
T = 1146m ² .					
					= 0.11 hect
Sd/- 10/1/2021 J.E					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) P/L Filter median with granular material stone covered					El.
Qty: - 11.34 m ³ , vide TMB, P-6					
@ R: - 3260.77/m ³					RI - 36,977=00
(20) providing R.C.C (M-30) m weeding coat					El.
Qty: - 1.66 m ³ , vide TMB, P-6					
@ R: - 12,316.11/m ³					RI - 20,444=00
(21) providing 12mm thick plaster with (1:3)					El.
Qty: - 16.40 m ² , vide TMB, P-7					
@ R: - 65.92/m ²					RI - 1081=00
(22) painting two coats with synthetic emulsion paint etc.					
Qty: - 16.40 m ² , vide TMB, P-7					
@ R: - 100.76/m ²					RI - 1652=00
					Total RI - 25,59,696=00
					12/4/2021
					J.E
Add 17. L.ces (H) RI: - 25,597=00					
Add 127. G.C.T (H) RI: - 3,07,163=00					
					Total RI: - 28,92,456=00
0.03% below:-					(-) RI: - 868=00
					Total RI: - 28,91,588=00
					12/4/2021
					J.E

Continuation