

1st on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from Salaiya Kala Kariyapur Road to Tetarkhurd under Head MMHSY(SC)					
Name of Agency - Sanjay Kumar, At - Simarapura P.O. - Kabaw, P.S. - Anathi, Distt - Gaya.					

Agreement No - 85/MMHSY/SC/2021

Date of commencement - 30.12.20

Date of completion - 29.09.21

Date of measurement - 24.01.21

(1) E/W in excavation

of found. of Str -

(1000 mm ϕ H.P.C. - 02 nos)

H.W. - $2 \times 2 \times 6.30m \times 1.40m \times 1.50m = 52.92 m^3$

Pipeports - $2 \times 1 \times 3.90m \times 1.50m \times 0.80m = 14.16 m^3$

5.31
 $67.08 m^3$

(2) P.V. P.C.C. M/S in open

found. - - - etc

Continuation

Abstract of Cost

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/28) E/W in excavation for Strud. etc					
Qty in de TMB					
Page No. (01) - 58.23 m ³					
Page No. (03) - 16.41 m ³					
				74.64 m ³	
@ ₹ 305.42/m ³ -					₹ 22797.00
(2/29) Plv P.C.C M15 in open found. etc					
Qty in de TMB					
Page No. (02) - 5.29 m ³					
Page No. (03) - 1.45 m ³					
				6.74 m ³	
@ ₹ 433.81/m ³ -					₹ 29196.00
(3/30) Plv P.C.C M20 in open found. etc					
Qty in de TMB					
Page No. (02) - 37.64 m ³					
Page No. (04) - 10.00 m ³					
				47.64 m ³	
@ ₹ 4808.86/m ³ -					₹ 229094.00
(4/35) Plv & Layer R.C.C Pipe N.P.3 1000 mm ϕ etc					
Qty in de TMB					
Page No. (02) - 22.50 m					
Limited - 15.00 m					

Continuation

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			31P &	270	3481.00
Add 12% G.S.T. - (1P &)					648835.00
Add 1% Labour (unit) ₹					27035.00
					₹ 3379351.00
Less 10.25% below ₹					8448.00
					₹ 3370903.00

Thanks
16.4.21
J.E.

Material Statement -

(i) Stone - aggregate

40 mm - 31.02 m³ @ 494.15/m³

20 mm - 71.92 m³ @ 604.91/m³

10 mm - 42.78 m³ @ 668.80/m³

(ii) Coarse Sand -

73.41 m³ @ 175.80/m³

(iii) Fine Sand -

23.23 m³ @ 141.85/m³

(iv) G.S.B. material -

53 - 9.5 mm - 377.95 m³ @ 620.62/m³

9.5 - 2.36 mm - 151.18 m³ @ 514.58/m³

2.36 mm below - 226.77 m³ @ 97.14/m³
(stone dust)

(v) Earth work -

2815.92 m³ @ 34.81/m³

Thanks
16.4.21
J.E.