

3rd ON A/C Bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST</u>				
①	clearing and Grubbing				
	road length - do - do				
	V.P.	$\frac{8}{1}$	0.11 Hect.		
	① Rs. 49,759 = 47/Hect. Rs. 5,471 = 00				
②	Providing and fixing of				
	logs of Project - do - do				
	V.P.	$\frac{8}{2}$	1 No.		
	① Rs. 11680 = 11 each Rs. 11,680 = 00				
③	Providing and fixing of				
	last critical information				
	V.P.	$\frac{8}{3}$	1 No.		
	① Rs. 11680 = 11 each Rs. 11,680 = 00.				
④	Reinforcement in found ⁿ				
	V.P.	$\frac{8}{4}$	44.794 t.		
	V.P.	$\frac{16}{3}$	31.9057 t		
			76.6997 t.		
	Diff. 1.177 t.				
	for found ⁿ length 75.582 t.				
	① Rs. 76.772 = 53/t. Rs. 58,02,621 = 00				
⑤	Providing steel latched				
	V.P.	$\frac{8}{5}$	2.13 t		
	① Rs. 87,777 = 63/t Rs. 1,06,966 = 00				
⑥	Bored Cast in situ				
	pile M35 grade				
	RCC pile				

Continuation

① Rs. 60,18,410 = 00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Continued				B, F.	Rs 60,10,418:00
	v.p.	$\frac{9}{6}$	446.00 m.		
			@ Rs. 17,003 = 59/m		Rs 74,81,580:00
⑨ Earthwork in excavation					
			in found trenches - d/d		
	v.p.	$\frac{13}{1}$	510.17 m ³		
			@ Rs. 285 = 71/m ³		Rs 1,48,046:00
⑩			Providing PCC M15 in		
			levelling course - d/d		
	v.p.	$\frac{13}{2}$	27.71 m ³		
			@ Rs. 665 = 41/m ³		Rs. 1,84,311:00
			found in pile cap.		
	v.p.	$\frac{16}{4}$	305.694 m ³		
			Unit to 305.69 m ³		
			@ Rs. 8041:03/m ³		Rs 24,58,062:00
⑫			Reinforcement in slab.		
			structure - d/d		
	v.p.	$\frac{18}{1}$	7.8583 t.		
	v.p.	$\frac{20}{4}$	Difference 1.1177 t.		
			8.976 t.		
			@ Rs. 76922:08/t.		Rs 6,90,453:00
⑬			RCC grade M30 in sub-		
			structure - d/d.		
	v.p.	$\frac{16}{5}$	65.22 m ³		
	v.p.	$\frac{19}{1}$	53.60 "		

Continuation

118.82 m³@ Rs. 8362 = 23/m³

Rs 9,93,600:00

Co. Rs. 1,79,74,470:00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	Rs 1, 79,74,470=00
(14.)	Deep holes.				
	v.p. 16				
	(6)		32 Nos.		
	@ Rs. 132=80 each			Rs	42,496=00
				Rs. 1,	80,16,966=00
	Less 10.00 % as per agreement;			Rs	18,01,697=00
				Rs	1,62,5,269=00
	less against Paid Vn. 6			Rs.	1,00,22,693=00
				Rs.	61,92,576=00.