

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd m/c Bill				
Name of work	Construction & five years maintenance of Road from mmsey Road Noon-chak to Nalichak Mahg-dalit Tola under State Scheme (NABARD)				
Agency	Rajm, Road No-13, Indrapuri, Kushin Nagar, Patna-800024.				
Agreement No.	22/5/BA/2020-21				
Agreement Date Approved	12.97 Lakhs				
Agreement value	Rs 99,81,970.00				
Date of Work order	21-07-2020				
Date of Completion	20-08-2021				
Date of measurement	22-05-2021.				
	<u>Work done</u>				
Item ①	Construction of embankment with material of borrow pits - do - do etc.				
	Earth work Calculation is given below as per Chart.				

Continuation

PTD

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1) Construction of Bench mark pillars - do - etc.					
0.819 km. wide T.M.B. page (15)					
els 33968 = 46/km — Rs 3250 = 00					
(2) Construction of Reference mark pillars - do - etc.					
0.819 km. wide T.M.B. page (15)					
els 1310 = 32/km — Rs 1483 = 00					
(3) Clearing & grubbing road bank - do - etc.					
els 52998 = 20/ft — Rs 30209 = 00					
(4) Construction of embankment with material obtained from borrow pits - do - do - do - etc.					
Lead up to 100.0 m					
4618.94 m ³ wide T.M.B. page (22)					
els 154 = 53/m ³ — Rs 713996 = 00					
(5) Construction of embankment with material obtained from borrow pits - do - do - do - etc.					
Lead up to 1000.0 m					
1979.54 m ³ wide T.M.B. page (22)					
els 192 = 09/m ³ — Rs 380131 = 00					
Continuation					
					els 11,29,069 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF 13	1129069=00
(6) Construction of sub-					
- grade & another stone					
- 1st do do etc					
1909908 m ³ vide T.M.B page 16					
at 220=58/m ³					4,21288=00
(7) Construction of G.S.B					
Gr 2 by 100 well 900-					
- 1st material do etc					
451875 m ³ vide T.M.B page (16)					
at 2500=11/m ³					11,66229=00
Construction of stone masonry					
- regular of specific 8000					
to 1000 gr. 10 do etc					
175785 m ³ vide T.M.B page (17)					
at 3225=27/m ³					5,66954=00
(9) Construction of Cement					
Concrete pavement m. 30					
grade do do etc					
75.00 m ³ vide T.M.B page (17)					
at 6037=53/m ³					4,56565=00
(10) For fixing of typical					
M.M.S.Y. in concrete					
sign board with logo					
- do do etc					

Continuation

404 3739899=00

PTD

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Br 45	1849650
Add 12% G.T. (+)				As 5	4222050
Add 1% L.Cess (+)				By 45	185500
Add Saigniorage fee					
vide Trn B Page (16) 4M					7933300
				15	518523400
less 12.97% below					
as per agreement (+)				As 6	7252500
				As 45	1270900
Deduct Credit as per agreement					
				By 8	1530800
	22.05.2021			Himanshu	
	J.E.			22.05.21	
				AE	