

Agency - Ram Namdan Singh

2000 Sec 1500 P.M. 1957 Ad. 10
Secret XLY-Tom No. 134

Overseas 19.11.57
to to to to

PHAR P.M. D.

E.E. R.W.D. Wom. Arranged Division


A.E. Deo. 3rd Division

W.A. 1000 1000

110/21747

Certified That This M.B. Contain (100)
Pages By Printing Machine And Issued
To Sri... Baban Ram... A.E.-R.W.D.
Work Sub-Div... Deo

10/7/20
Executive Engineer
Rural Works Department
Work Division, Aurangabad
10/7/20



Schedule XLV - Form No. 134.

E. C. Abhal

Division.

A. E. Deo

Signature.

MEASUREMENT BOOK.

231112

Sri Baban Ram A.E. Deo.

Date of the entry

Date of the entry

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

3rd ON A/c Bill

Name of Work: - Construction of
Road from Deo Khat Khat PMGSY
Road to Dhanjara (MMGSY)

Agency: - Sri Ram Nandan Singh

Agreement No: - 95(SBD)/20-21

Date of Work Start: - 21-08-20

Date of Completion: - 20-8-21
(As per Agreement)

Measurement: - NIL

P. N. Singh

5/4/21

J. Ede

S. M. Singh

5.4.21

A. E.

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

ABSTRACT OF COST(1) Cleaning & rubbinglocal land - - - etc - -@ vide T.N.B Pt - 110.12 Hect@ Rs 5113.61/Hect. Rs 57270 = 00(2) Providing & fixing logoL.A. 10@ Rs 9155.82/No. - Rs 36743 = 00(3) Excavationstructure for foundation.@ vide T.N.B Pt - 12136.37 M³@ Rs 269.32/M³. Rs 36727 = 00(4) Providing RCC M15 cmopen foundation - - - etc -22.322 M³@ Rs 4549.91/M³. Rs 101561 = 00(5) Providing RCC M20 cmSub structure - - -132.69 M³@ Rs 5292.29/M³. Rs 725717 = 00(6) Providing RCC NP-3@ Pipe of 1000 mm dia22.50 M@ Rs 3638.28/M. Rs 81861 = 00

Continuation

Rs 1042579 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/FB		1042879=0
(b) Providing ALL N.P.-3					
Pipe of 600 mm dia.					
22.52 M					
@ Rs 970.65/M - - B					21840=00
(7) Construction of Embankment - - - - -					
827.33 M ³					
@ Rs 131.03/M ³ - - B					108404=00
(8) Construction of Subgrade - - - - -					
4664.36 M ³					
@ Rs 176.58/M ³ - - B					823633=00
(9) Construction of Granular Sub Base - - - - -					
Qty of 10 to 15 mm - 13					
1321.92 M ³					
@ Rs 222.77/M ³ - B					2944934=00
(10) Providing side drains & compacting DBM gr-3					
459.00 M ³					
@ Rs 3122.65/M ³ - B					1433296=00

Continuation

Rs 6374996=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			P/F R.		6324986=00
(A) Dismantling of Existing Structure -					
(a) Plain Cement concrete					
5.765 M ³					
@ Rs 454.26/M ³ - - R					2604=00
(b) Brick Masonry work -					
170.29 M ³					
@ Rs 231.77/M ³ - - R					39466=00
(c) M.M. Pipe up to 600 mm dia					
130.00 M					
@ Rs 174.75/M - - R					5243=00
(d) Above 600 to 900 mm dia					
20.00 M @ Rs 236.34/M R					4727=00
				R	6427226=00
Indoe 13% (G.S. & L. Cess)				R	835539=00
				R	7262765=00
Less 10% below Rs per Rs 10000				R	726277=00
Less Amount of Payment up to date (-)				R	6536498=00
				R	4844100=00
Net Payable Amt				R	1692389=00
<i>[Signature]</i>					
5/4/21					
J. L. Leo					
C&P					
<i>[Signature]</i>					
2/4/21					