

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 831/अनु0 / चकिया, दिनांक: 25/05/2021

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची

विश्वासभाजन,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक 831

दिनांक-25-05-21

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA)	Agreement Amount (In Lakh)				Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to- date expenditure as per MIS (in Lakh)	Requisition against work done. (In Lakh)	Remarks
					Length (in Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Chakia/-13	Sambhuchakmath to Math Gobardhan School	31708202211	Latter No.,3032 Date- 16.07.2019	4.209	155.96000	92.20045	62.07916	15MBD/2019-20 Date- 06.11.2019	05.11.2020	23.01.2021	2493.38	25	05.00	46.09500	46.09500	45.50109	Work Completed
					4.20900	155.96000	92.20045	62.07916							46.09500	46.09500	45.50109	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer,
Rural Works Department,
Works Division, Chakia

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
gnd on g/c Bell					
N/works:- M/R work of Samblu					
Chack Math to onath					
Gobardhan School.					
N/agency:- ARvind Singh					
Ag. No:- 18/2019-20					
Ag. value:-					
Ag. Date:- 06.12.19					
Completion date:- 08.08.20					

					Work done
①	Const ⁿ of Sub grade and				
	earthen shoulder etc				
	2 HGT 50.00 + 0.750 + 0.25 (av)				
					= 318.00
②	Retro reflected traffic				
	Sign etc etc				
	600mm equalateral - 4 nos				
③	Provide and fix boundary				
	Pillar etc etc				
	15 nos				

Continuation

④ Provide SPBC. etc at complete
 Damage by
 supply truck at 1 + 32.00 + 3.78 + 0.025
 a laying time = 3.00m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ planting of trees by the road side etc etc					
2 + 100 = 200 nos					
⑤ Road marking with kerf applied metho plastic etc					
2 + 4209.00 + 01/00 = 841.80					
1 + 4 + 0.80 + 200 = 4.00					
					845.80 m ²
⑥ Brick masonry 1/4 m (1:3) etc etc complete					
2 + 64 0.40 + 0.6 = 2.80					
					4/10 = 28.00 m ³
⑦ plastering with cement mortar etc (1:4) etc					
4 + 6 + 0.60 = 14.40					
2 + 6 + 0.40 = 4.80					
4 + 0.40 + 0.60 = 0.96					
					20.160
					4/10 = 20.160 m ²
⑧ Painting two coats on new concrete surface etc					
Area under ⑦					
					= 20.160 m ²
60					
TU. 04.21					
J.D					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Subsoil of crest				
① clearing and grubbing road land etc all					
0.842 Hec @ 49496.70/Hec					
					Rs 41576.00
② Const ⁿ of sub grade and earthen shoulder etc					
1439.50 m ³					
315 m ³					
1754.50 m ³ @ 176.78/m ³					Rs 310108.00
③ providing G.S.B etc all					
156.34 m ³ @ 2249.78/m ³					
					Rs 347038.00
④ Providing and laying WBM G.I. etc all					
117.43 m ³ @ 3993.8/m ³					Rs 468993.00
⑤ Providing and laying WBM G.I. etc all complete					
191.84 m ³ @ 3682.93/m ³					
					Rs 705629.00
⑥ Prime coats etc all complete					
2629.46 m ² @ 41.02/m ²					Rs 107887.00
⑦ Providing and laying and rolling on A.S.P.					
2966.367 m ² @ 203.28/m ²					
					Rs 603003.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Provide 7 inch coats etc 18850.12 m ² @ 13.91/m ²					Rs 262205
(9) Provide and lay SBC etc up					
398.29 m ³ @ 10377.36/m ³					4133198.0
398.29 m ³					Rs 4102067
(10) Provide and lay 200 mm and 100 mm etc					
(11) 5 nos @ 2373.16/each					Rs 11866.00
(11) - 17 nos @ 637.70/each					Rs 10845.00

(11) Retro reflectorised Traffic					
(11) — 10					
70 nos @ 3601.26/each					Rs 50418.00
(11) — 2 nos @ 4826.74/each					Rs 9654.00
(11) — 6 nos @ 4701.48/each					Rs 28209
(12) Boundary pillar etc up					
40 nos					
15 nos					
55 nos @ 490.51/each					Rs 26978.00
(13) Provide and lay					
3 nos @ 11133.02/each					Rs 33399.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Planting of trees by the road side etc					
200 nos @ 800.30 each					Rs 160060.00
(15) Road markings with heat Applied Thermoplastic etc					
845.80 m @ 738.40/m					Rs 622001.00
(16) Brick Masonry 10 cm (1:3) etc all					
28.8 m ³ @ 5731.05/m ³					Rs 165054.00
(17) Plastering with cement mortar etc all					

201.60 m ² @ 174.67/m ²					Rs 35205.00
(18) Painting two coats etc all complete					
201.60 m ² @ 86.94/m ²					Rs 17527.00
					Rs 8119652.00
12% GST					974358.00
1% D.C.S.					81197.00
					Rs 9178207.00
Less 0.17% (-)					15598.00
Less Payment (-)					4609500.00
					Rs 4589109.00
Self					
14.04.21					
J.E					

Continuation