

Dallas to Yadao to 1

F.D.R.

Schedule XLV-Form No. 134

JHARPUR

DIVISION

MADHAPUR

SUB-DIVISION

1781

MEASUREMENT BOOK

प्रमाणित किया जाता है
की मापी कुछ में मशीन द्वारा
अंकित 100 पन्ने हैं जो लघु
अभिप्रेत मध्यपुर को निर्दिष्ट
किया जाता है।

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

झंझारपुर

03/3/24

प्रमाणित किया जाता है
की मापी कुछ में मशीन द्वारा
अंकित 100 पन्ने हैं जो लघु
अभिप्रेत मध्यपुर को निर्दिष्ट
किया जाता है।

Name of the work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of
 the measurement relating to each work)

01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH - FDR					
Name of Work - Repair of flood					
damage road from Inddal to					
Yadav kol under FDR in					
Madhepur Block					
Authority - S.E. TA Letter No: 934/6/5/21					
Agency - Departmental					
Date of Measurement/Entry: 10/5/21					
(1) Loading and filling of brick					
bags in ditches/damaged embank					
ment including cost of brick bags					
and labour					

Ch 600 to 500 M	1	$19.00 \times \frac{5+7}{2} \times 0.60 = 68.40 m^3$
"	1	$22.00 \times 4 \times 0.45 = 39.60 m^3$
"	1	$17.00 \times 4 \times 0.66 = 40.80 m^3$
"	1	$8.00 \times 2 \times 0.45 = 7.20 m^3$
"	1	$5.00 \times 2.0 \times 0.75 = 7.50 m^3$
Ch 1200 to 1500 M	1	$30.00 \times \frac{4+6}{2} \times 0.60 = 30.00 m^3$
"	2	$5.00 \times 3 \times 0.40 = 12.00 m^3$
		Total = 265.50 m ³
Rs 1867.76/m ³		= Rs 495890.28
Add 12% GST	= Rs	59506.83
Add 1% L.C.	= Rs	4958.90
Add S.P. @ 10%	= Rs	28222.65
		Total = Rs 588578.66

(2) Construction of embankment by
 excavating for road work etc -
 do - complete.

Continuation

