

HLB Du lakh to mushari

FDR

Shedule XLV Form No. 134.

JHANJHARPUR

DIVISION

MAADHEPUR

SUB-DIVISION

1785

Measurement Book

INDEX

PAGE

प्रमाणित किया जाता है की
इस मापी हुई ने मशीन द्वारा
अंकित 100 पन्ने है जो सहायक
अभियंता मधुपुर को निर्गत किया
जाता है।



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
अझारपुर
बिहार

INDEX

PAGE

(1) (2) (3) (4) (5) (6) (7) (8) (9) (10) (11) (12) (13) (14) (15) (16) (17) (18) (19) (20) (21) (22) (23) (24) (25) (26) (27) (28) (29) (30) (31) (32) (33) (34) (35) (36) (37) (38) (39) (40) (41) (42) (43) (44) (45) (46) (47) (48) (49) (50) (51) (52) (53) (54) (55) (56) (57) (58) (59) (60) (61) (62) (63) (64) (65) (66) (67) (68) (69) (70) (71) (72) (73) (74) (75) (76) (77) (78) (79) (80) (81) (82) (83) (84) (85) (86) (87) (88) (89) (90) (91) (92) (93) (94) (95) (96) (97) (98) (99) (100)

1.
 Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH - FDR					
Name of work - Repair of flood damage road from H.B. Dhalakh to Mushari under P.D.R. in Madhepur Block.					
Authority - S.E. TA Letter No. 734					
Agency - Departmental 06/5/21					
Date of Measurement/Entry 10/5/21					
(1) Construction of embankment with material obtained from borrow pit.					
Complete					

A ₁ east	1 X	15.0x	$\frac{4+3+2}{3}$	$\frac{3+2+1}{3}$	90.00 m ³
A ₁ west	1 X	20.0x	$\frac{10+5+3}{3}$	$\frac{5+3+3}{3}$	440.00 m ³
A ₂ East	1 X	5.0 x 4.0x	$\frac{3+2+1}{3}$		40.00 m ³
A ₂ west	1 X	12.0x	$\frac{8+5+3}{3}$	$\frac{5+3+2.5}{3}$	224.00 m ³
					total = 794.00 m ³
CR	173.10/m ³				= Rs 137441.40
(2) Providing and filling of brick bats in ditcher/damaged embankment including cost of brick bats and labour					
	4 X	3.0x 1.50x 0.60			10.80 m ³
	1 X	12.0x 0.60x 0.96			6.48 m ³
	2 X	30.0x 1.55x 2.00			186.00 m ³
					total = 203.28 m ³
CR	1867.76/m ³				= Rs 379678.25

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Total amount = (1) + (2) =</u>					
Rs 137441.40 + 379678.25 =					Rs 517119.65
Add 12.1.65T — = Rs					62054.35
Add 17.1.65T — = Rs					5171.19
Add 5.1.10T — = Rs					24372.27
					608717.46
Say Rs					608717.00
3/5/12 DE					

Continuation