

Purvi Kamla Tathbandh to Dargi Purvi to 1

F.D.R.

Shedule XLV Form No. 134.

JHADJHARPUR

DIVISION

MAADHEPUR

SUB-DIVISION

1787

Measurement Book

INDEX

PAGE

प्रमाणित किया जाता है
 इस मापी पुस्तक में प्रतीन द्वारा
 अंकित 100 पन्ने हैं जो लक्ष्यक
 अभियंता मध्यपुर को निर्दिष्ट
 किया जाता है।


 कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 झंझारपुर
 03/12/21

INDEX

PAGE

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
CH - FDR				
Name of work -	Repair of flood			
	damaged road from Puravi Kaml.			
	Tatbandh to Darsi Purvi to			
	under FDR in Madhepur Block.			
Agency -	Departmental			
Date of measurement/Entry -				
Authority -	SE TA Letter No.:-			
(1) Construction of embankment with				
approved material obtained				

	from borrow pit. Complete			
ch 150 M	1 x	25.0 x	4.0 x $\frac{1.2+0.9}{2}$	= 105.00 m ²
	1 x	40.0 x $\frac{4+8}{2}$	x 2.50	= 600.00 m ²
	1 x	30.0 x $\frac{4+8}{2}$	x 1.50	= 270.00 m ²
	1 x	10.0 x $\frac{4+6}{2}$	x 1.20	= 60.00 m ²
ch 500	2 x	400.0 x 1.67 x $\frac{0.6+0.4}{2}$		= 669.00 m ²
ch 720	2 x	280.0 x 1.67 x $\frac{0.6+0.4}{2}$		= 490.98 m ²
			Total	2193.98 m ²
			at Rs 173.10/m ²	= Rs 379777.93

(2) Providing and filling of brick bats in
 ditches/damaged embankment including
 Cost of brick bats and labour.

ch 150 M	1 x	40.0 x $\frac{4+6}{2}$	x 1.50	= 300.00 m ²
	2 x	28.0 x $\frac{4+5}{2}$	x $\frac{1+0.9}{2}$	= 315.20 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
"	1 X	10.0 X	4.0 X	$\frac{0.9108}{2}$	34.00 m^3
Ch 420M	2 X	7.00 X	1.20 X	0.60	10.08 m^3
Ch 720M	2 X	7.00 X	1.20 X	0.60	10.08 m^3
				total =	673.36 m^3
				Rs 1867.76/m ³	= Rs 1257674.87

total Amount = (1) + (2)

$$= 379777.93 + 1257674.57$$

$$= \text{Rs } 1637452.80$$

$$\text{Add 12\% C.S.T.} = \text{Rs } 196494.33$$

$$\text{Add 1\% L.C.} = \text{Rs } 16374.52$$

$$\text{Add S.P.R 10\%} = \text{Rs } 279215.4$$

$$\text{Total Rs } 1925537.00$$

[Signature]
M.P.

[Signature]
D.P.