

Agri. No - 12(SB)/2020-21
Name of Agent - Rakesh Kumar

Pell pas se Argil purab Tola.
under MMasy se

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Sheikhpura

SUB-DIVISION

MB No - 1382

Measurement Book

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :	Const ⁿ and Maint.				
	of road and C.D. work from				
	Pul Par Sa Angil Purab Tola				
	Under head MMGSX (SC)				
Agency—	Sri Rakesh kumar				
Vill—	Purauda				
Archal—	Aksabarpur				
Distt—	Nawada (Bihar)				

Agreement No -	12 (SBD) / 2020-21			
Agreement Value.				
Const ⁿ cost =	Rs. 4813500			
Maintenance cost	Rs. 416503			
Total	Rs. 5230003			
Date of Commencement =	24.11.2020			
Date of Completion =	23.11.2021			
Date of Measurement =	4.2.2021			
Date of entry =	5.2.2021			
(1/1) P/R Working Bench Mark Pillar	— 01 no.			
(2/2) P/R reference Pillar/Burjee	— 04 nos.			

Continuation

5
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B. F.	Rs.			402,913.00
(7/12) Retro reflectorized Cautionary, mandatory, informative signs item					
9/12 VTMB					
P/3 - 02 nos @ Rs. 3921.08					
					= Rs. 7,842.00
(8/16) Cable duct across the road item					
6/16 VTMB					
P/2 - 30.0 m @ Rs. 863.06					
					= Rs. 25,892.00
(9/18) Logo of Project, Informative sign					
Board item 4/8 VTMB					
P/2 - 02 nos @ Rs. 9274.14					
					= Rs. 18,548.00
					Rs. 40,741.95.00
Add @ 1% Labourless (+) Rs.					40,742.00
Add @ 12% GST (+) Rs.					48,8903.00
Add @ 10% Seigniorage (+) Rs.					35,949.00
[E/W: 418.73 m ³ @ Rs. 2.378 = Rs. 996.00					
C.C. Pavement: 611.98 m ² @ Rs. 57.114 = Rs. 34,953.00					
					Total = Rs. 46,39,789.00
Less @ 18.30% below (-) Rs.					8,49,081.00
as per agreement.					Rs. 37,90,708.00
Only					
5.2.2021					
5th Sheikh					
5/10/2021					
A.E					

Continuation